



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Partly Cloudy



High: 85°F Low: 58°F

Winds: SSE, ESE 5-10 MPH

Precipitation: 80%chance

Thursday, September 8th, 2005



115 Days to Completion

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

§ Safety/Environmental:

- § Next all hands safety meeting Wednesday, September 14th, 2006 at 12:00 noon.
- § Management meeting schedule: September 28th, October 26, and November 30th, at 9:00 am.

§ General:

- § Surveying/Layout at Substation
- § Lay down area ready for gravel.

§ Road Construction

- § Road construction continues #18-#25 and #30-33.
- § Gravel installation at #26-#29.

§ Foundation Construction:

- § Excavation complete at #29, set outer CMP today.

§ Electrical Construction:

- § Not Started

§ Tower Erection: Erection Days Lost for High Winds: 0

- § Not Started

§ Mechanical Completion:

- § Not Started

§ Commissioning:

- § Not Started

§ WAPA Interconnect:

- § Not started

RECEIVING			
	Today	Total Received	Remaining
Bases	0	0	33
Mids	0	0	33
Tops	0	0	33
Nacelles	0	0	33
Controllers	0	0	33
Blades	0	0	33
Transformers	0	0	33
Hubs	0	0	33
4/0 Cable	0	0	147,874
1000 MCM	0	0	7,245

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	0	37,154	0.0%
Foundations completed & backfilled	0	33	0.0%
Tower Base sections installed	0	33	0.0%
Tower Mid sections installed	0	33	0.0%
Tower top sections installed	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors installed	0	33	0.0%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	0	49,291	0.0%
Trenching for 1000MCM cable (ft)	0	2,415	0.0%
Transformers Set/Terminated	0	33	0.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.