



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Mostly Cloudy  High: 69°F Low: 46°F
 Winds: NNW 5-10 MPH Precipitation: 50%chance

Monday, September 12th, 2005



111 Days to Completion

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

§ Safety/Environmental:

- § Next all hands safety meeting Wednesday, September 14th, 2006 at 12:00 noon.
- § Management meeting schedule: September 28th, October 26, and November 30th, at 9:00 am.

§ General:

- § Trailer setup at Laydown are.
- § Receiving substation and electrical materials.
- § Lay down area gravel installation complete.

§ Road Construction

- § Gravel installation #23-25.
- § Road construction continues #18-#25 and #30-33.
- § Road construction start on 52nd St. to #1-#5.

§ Foundation Construction:

- § Continue slurry outer CMP #29.
- § Excavating #26 and #27.

§ Electrical Construction:

- § Substation starts this week.

§ Tower Erection: Erection Days Lost for High Winds: 0

- § Not Started

§ Mechanical Completion:

- § Not Started

§ Commissioning:

- § Not Started

§ WAPA Interconnect:

- § Not started

RECEIVING			
	Today	Total Received	Remaining
Bases	0	0	33
Mids	0	0	33
Tops	0	0	33
Nacelles	0	0	33
Controllers	0	0	33
Blades	0	0	33
Transformers	0	0	33
Hubs	0	0	33
4/0 Cable	35,000	35,000	112,874
1000 MCM	7,245	7,245	7,245

General Information & Announcements



Roads Built	3,800	33,354	9.8%
Foundations completed & backfilled	0	33	0.0%
Tower Base sections installed	0	33	0.0%
Tower Mid sections installed	0	33	0.0%
Tower top sections installed	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors installed	0	33	0.0%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	0	49,291	0.0%
Trenching for 1000MCM cable (ft)	0	2,415	0.0%
Transformers Set/Terminated	0	33	0.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.