



# Burleigh County Wind, LLC; Wilton, ND

## Plan of the Day (POD)

Weather Forecast: Showers  High: 65°F Low: 40°F  
 Winds: WNW 10-25 MPH Precipitation: 60%chance

Tuesday, September 13th, 2005



110 Days to Completion

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

### Activities:

#### Safety/Environmental:

- ⊗ Next all hands safety meeting Wednesday, September 14<sup>th</sup>, 2006 at 12:00 noon.
- ⊗ Management meeting schedule: September 28<sup>th</sup>, October 26, and November 30<sup>th</sup>, at 9:00 am.

#### General:

- ⊗ Trailer setup at Laydown area.
- ⊗ Receiving substation and electrical materials.

#### Road Construction

- ⊗ Gravel installation #23-25.
- ⊗ Road construction continues #18-#25 and #30-33.
- ⊗ Road construction on 52<sup>nd</sup> St. to #1-#6 and #10-#17.

#### Foundation Construction:

- ⊗ Start excavating #24 and #25.
- ⊗ Excavating #26 set can today.
- ⊗ Slurry #27.

#### Electrical Construction:

- ⊗ Substation starts this week.
- ⊗ Grounding turbine foundations.

#### Tower Erection: Erection Days Lost for High Winds: 0

- ⊗ Not Started

#### Mechanical Completion:

- ⊗ Not Started

#### Commissioning:

- ⊗ Not Started

#### WAPA Interconnect:

- ⊗ Not started

RECEIVING			
	Today	Total Received	Remaining
Bases	0	0	33
Mids	0	0	33
Tops	0	0	33
Nacelles	0	0	33
Controllers	0	0	33
Blades	0	0	33
Transformers	0	0	33
Hubs	0	0	33
4/0 Cable	29,394	64,394	83,480
1000 MCM	7,245	7,245	7,245

## General Information & Announcements



Roads Built	3,800	33,354	9.8%
Foundations completed & backfilled	0	33	0.0%
Tower Base sections installed	0	33	0.0%
Tower Mid sections installed	0	33	0.0%
Tower top sections installed	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors installed	0	33	0.0%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	0	49,291	0.0%
Trenching for 1000MCM cable (ft)	0	2,415	0.0%
Transformers Set/Terminated	0	33	0.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.