



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Cloudy  High: 70°F Low: 45°F
 Winds: SSW 10-20 MPH  Precipitation: 20%chance

Wednesday, September 14th, 2005



109 Days to Completion

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

§ Safety/Environmental:

- § All hands safety meeting today at the Laydown Area 12:00 Noon.
- § No injuries to date

§ General:

- § Trailer setup at Laydown Area.
- § Receiving substation and electrical materials.

§ Road Construction

- § Wet conditions yesterday limited construction to accesses. Gravel installation #23-25.
- § Gravel installation will continue today #23-#25.
- § Road construction continues on 52nd St. to #1-#8 and #10-#17.

§ Foundation Construction:

- § Excavating #22 and #23.
- § Slurry #24 and #25.

§ Electrical Construction:

- § Substation construction is starting today.
- § Grounding turbine foundations.

§ Tower Erection: Erection Days Lost for High Winds: 0

- § Not Started

§ Mechanical Completion:

- § Not Started

§ Commissioning:

- § Not Started

§ WAPA Interconnect:

- § Not started

RECEIVING			
	Today	Total Received	Remaining
Bases	0	0	33
Mids	0	0	33
Tops	0	0	33
Nacelles	0	0	33
Controllers	0	0	33
Blades	0	0	33
Transformers	0	0	33
Hubs	0	0	33
4/0 Cable	0	64,394	83,480
1000 MCM	0	7,245	0

General Information & Announcements



Roads Built	3,800	33,354	9.8%
Foundations completed & backfilled	0	33	0.0%
Tower Base sections installed	0	33	0.0%
Tower Mid sections installed	0	33	0.0%
Tower top sections installed	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors installed	0	33	0.0%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	0	49,291	0.0%
Trenching for 1000MCM cable (ft)	0	2,415	0.0%
Transformers Set/Terminated	0	33	0.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.