

**Scott, Sandi L.**

---

**From:** Bendish, Annette M.  
**Sent:** Thursday, September 15, 2005 9:14 AM  
**To:** Scott, Sandi L.  
**Cc:** Lein, Jerry R.  
**Subject:** FW: Burleigh County Wind Project - Structure Move Request - Transmission Line Status  
**Attachments:** Milo Schuler Tree Waiver.pdf

Sandi, please docket this email and the attachment pdf in 05-205.

Thank you

Annette

---

**From:** Mark Sherman [mailto:shermanma@centralpwr.com]  
**Sent:** Saturday, September 10, 2005 10:52 AM  
**To:** abendish@state.nd.us; 'Lein, Jerry R.'  
**Cc:** 'Dave Martian'; 'Jerry Zainhofsky'  
**Subject:** Burleigh County Wind Project - Structure Move Request - Transmission Line Status

Ms. Bendish and Mr. Lein,

Do you know the status of our request to move structure numbers 5, 11, & 12? Our engineer has performed final line staking assuming that we would receive permission to relocate these structures.

During the week of 5 September 2005 the following occurred on the Burleigh County Wind Project Transmission Line Construction:

- Parisien's Tree Service cleared 23 trees from Mr. Schuler's property on the NW corner of section 19, removed stumps, tilled the dirt, and planted grass seed.
- Parisien's Tree Service cleared 42 trees from Ms. Lane's property on the north end of the E/2 of the W/2 of section 24, removed stumps, tilled the dirt, and planted grass seed.
- Parisien's Tree Service cleared 5 trees and 5 Willow bushes from Mr. Schafer's property on the south end of the E/2 of the W/2 of section 13.
- I met with Mr. Cashman of Cashman's Nursery, Mr. Coleman (Ms. Lane's tenant), Mr. Schafer, and Mr. Granfore to create a tree mitigation plan on 9 September 2005. I will formalize and forward the plan when Mr. Cashman has completed the design for Ms. Lane's land.
- I met with Mr. Schuler and obtained a waiver for mitigation trees (copy attached as .pdf file).

Plans for the week of 12 September 2005 – weather permitting:

- Parisien's Tree Service will continue to remove trees and perform reclamation functions.
- We hope to have a preconstruction conference on 13 September 2005 with a PSC representative, our contractor, their foundation sub-contractor, our engineer, and our concrete testing lab.
- The foundation sub-contractor plans to begin drilling foundations on 14 September 2005.

Please let me know if you need any other information.

Sincerely,  
Mark Sherman, P.E.  
Manager of Operations & Engineering

9/15/2005

Central Power Electric Cooperative, Inc.  
office switchboard 701-852-4407  
office direct 701-852-4408 ext. 421  
cell 701-721-1421