



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Partly Cloudy



High: 74°F Low: 48°F

Winds: WSW 5-10 MPH

Precipitation: 20%chance

Thursday, September 15th, 2005



108 Days to Completion

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

§ Safety/Environmental:

- § Next All Hands safety meeting Wednesday, September 21st, 2005 at 7:00 am.
- § No injuries to date.

§ General:

- § Electrical poles are to be delivered Monday.
- § Receiving substation and electrical materials.

§ Road Construction

- § Gravel installation #18-#23.
- § Road construction to #1-#17.

§ Foundation Construction:

- § Start excavating #21 and #22.
- § Slurry #23 and #24.

§ Electrical Construction:

- § Substation foundation installation.
- § Grounding turbine foundations.

§ Tower Erection: Erection Days Lost for High Winds: 0

- § Not Started

§ Mechanical Completion:

- § Not Started

§ Commissioning:

- § Not Started

§ WAPA Interconnect:

- § Not started

RECEIVING			
	Today	Total Received	Remaining
Bases	0	0	33
Mids	0	0	33
Tops	0	0	33
Nacelles	0	0	33
Controllers	0	0	33
Blades	0	0	33
Transformers	0	0	33
Hubs	0	0	33
4/0 Cable	28,646	93,040	54,834
1000 MCM	7,245	7,245	7,245

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	5,800	31,354	15.6%
Foundations completed & backfilled	0	33	0.0%
Tower Base sections installed	0	33	0.0%
Tower Mid sections installed	0	33	0.0%
Tower top sections installed	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors installed	0	33	0.0%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	0	49,291	0.0%
Trenching for 1000MCM cable (ft)	0	2,415	0.0%
Transformers Set/Terminated	0	33	0.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.