



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Mostly Sunny  High: 80°F Low: 48°F
 Winds: ESE 10-20 MPH Precipitation: 20%chance

Friday, September 16th, 2005



107 Days to Completion

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

♦ Safety/Environmental:

- ♦ Next All Hands safety meeting Wednesday, September 21st, 2005 at 7:00 am.
- ♦ No injuries to date.

♦ General:

- ♦ Electrical poles are to be delivered Monday.
- ♦ Receiving substation and electrical materials.

♦ Road Construction

- ♦ Gravel installation #18-#23.
- ♦ Road construction to #1-#9.

♦ Foundation Construction:

- ♦ Excavating #21 and #22. Possibly set CMPs.
- ♦ Slurry #23 and #24.
- ♦ Pre-dig #18-#20.

♦ Electrical Construction:

- ♦ Substation foundation installation.
- ♦ Pouring main transformer base today.
- ♦ Grounding turbine foundations.

♦ Tower Erection: Erection Days Lost for High Winds: 0

- ♦ Not Started

♦ Mechanical Completion:

- ♦ Not Started

♦ Commissioning:

- ♦ Not Started

♦ WAPA Interconnect:

- ♦ Not started

| RECEIVING | | | |
|--------------|--------|----------------|-----------|
| | Today | Total Received | Remaining |
| Bases | 0 | 0 | 33 |
| Mids | 0 | 0 | 33 |
| Tops | 0 | 0 | 33 |
| Nacelles | 0 | 0 | 33 |
| Controllers | 0 | 0 | 33 |
| Blades | 0 | 0 | 33 |
| Transformers | 0 | 0 | 33 |
| Hubs | 0 | 0 | 33 |
| 4/0 Cable | 28,746 | 121,786 | 26,088 |
| 1000 MCM | 0 | 7,245 | 0 |

General Information & Announcements



| | Complete | Remaining | % complete |
|------------------------------------|----------|-----------|------------|
| Roads Built | 5,800 | 31,354 | 15.6% |
| Foundations completed & backfilled | 0 | 33 | 0.0% |
| Tower Base sections installed | 0 | 33 | 0.0% |
| Tower Mid sections installed | 0 | 33 | 0.0% |
| Tower top sections installed | 0 | 33 | 0.0% |
| Nacelles Installed | 0 | 33 | 0.0% |
| Rotors installed | 0 | 33 | 0.0% |
| Mechanically completed | 0 | 33 | 0.0% |
| Pre-Commissioned | 0 | 33 | 0.0% |
| Final Commissioned | 0 | 33 | 0.0% |
| Trenching for 4/0 cable (ft) | 0 | 49,291 | 0.0% |
| Trenching for 1000MCM cable (ft) | 0 | 2,415 | 0.0% |
| Transformers Set/Terminated | 0 | 33 | 0.0% |

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.