

**Scott, Sandi L.**

---

**From:** Lein, Jerry R.  
**Sent:** Monday, September 19, 2005 12:06 PM  
**To:** 'Mark Sherman'; Bendish, Annette M.  
**Cc:** 'Dave Martian'; 'Jerry Zainhofsky'; Scott, Sandi L.  
**Subject:** RE: Burleigh County Wind Project - Transmission Line Status

Sorry. The fax didn't go out until this morning. You should have it now. Thanks.

Jerry Lein  
701 328-1035

---

**From:** Mark Sherman [mailto:shermanma@centralpwr.com]  
**Sent:** Saturday, September 17, 2005 10:39 AM  
**To:** Bendish, Annette M.; Lein, Jerry R.  
**Cc:** 'Dave Martian'; 'Jerry Zainhofsky'  
**Subject:** Burleigh County Wind Project - Transmission Line Status

Mr. Lein,

I did not receive the fax of the permission letter to relocate structures 5, 11, & 12. Please refax the letter to 701-852-4402.

Ms. Bendish and Mr. Lein,

Please see the attached Tree Mitigation Plan.

During the week of 12 September 2005 the following occurred on the Burleigh County Wind Project Transmission Line Construction:

- Parisien's Tree Service cleared 29 trees and 3 Willow bushes from Mr. Granfore's property on the SW quarter of section 13, removed stumps, tilled the dirt, and planted grass seed.
- Parisien's Tree Service cleared 25 trees and 3 Willow bushes from Ms. Lane's property on the NW quarter of section 24, removed stumps, tilled the dirt, and planted grass seed.
- Parisien's Tree Service has now completed their work.
- Evergreen Caissons, a subcontractor to Brink Constructors, installed 13 concrete foundations from Wednesday through Friday. The structure numbers are 46, 45, 44, 43, 42, 41, 40, 39, 36, 35, 32, 31, and 30.

Plans for the week of 19 September 2005 – weather permitting:

- Evergreen Caissons will continue to install foundations.

Please let me know if you need any other information.

Sincerely,  
Mark Sherman, P.E.  
Manager of Operations & Engineering  
Central Power Electric Cooperative, Inc.  
office switchboard 701-852-4407  
office direct 701-852-4408 ext. 421  
cell 701-721-1421

9/21/2005