




# Burleigh County Wind, LLC; Wilton, ND

## Plan of the Day (POD)

Weather Forecast: Scattered Storms  High: 67°F Low: 43°F  
 Winds: SSE 15-25 MPH Precipitation: 60% chance

Friday, September 23th, 2005



100 Days to Completion

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

### Activities:

#### ♦ Safety/Environmental:

- ♦ Next All Hands safety meeting Wednesday, September 28<sup>th</sup>, 2005 at 7:00 am.
- ♦ No injuries to date.

#### ♦ General:

- ♦ Electrical poles will be delivered today.
- ♦ Receiving substation and electrical materials.

#### ♦ Road Construction

- ♦ Road construction from #3-#6 continues. 52<sup>nd</sup> St. fabric and gravel being placed.
- ♦ Gravel being placed on 41st to #30-#33, special culvert/drainage needs being determine.

#### ♦ Foundation Construction:

- ♦ Setting out CMP's at #7 and #8.
- ♦ Setting Template/Bolts #27, complete set-up at #28, possibly pour late today or first thing tomorrow.
- ♦ Pre Excavation #3 and #4.

#### ♦ Electrical Construction:

- ♦ Grounding crews right behind foundation crews.
- ♦ Excavating breaker pad at substation today.
- ♦ Capital Electric underground into laydown yard tomorrow.

#### ♦ Tower Erection: Erection Days Lost for High Winds: 0

- ♦ Not Started

#### ♦ Mechanical Completion:

- ♦ Not Started

#### ♦ Commissioning:

- ♦ Not Started

#### ♦ WAPA Interconnect:

- ♦ Not started

RECEIVING			
	Today	Total Received	Remaining
Bases	0	0	33
Mids	0	0	33
Tops	0	0	33
Nacelles	0	0	33
Controllers	0	0	33
Blades	0	0	33
Transformers	0	0	33
Hubs	0	0	33
4/0 Cable	0	150,148	0
1000 MCM	0	7,245	0

## General Information & Announcements



	Complete	Remaining	% complete
Roads Built	12,390	24,764	33.4%
Foundations completed & backfilled	1	32	3.0%
Tower Base sections installed	0	33	0.0%
Tower Mid sections installed	0	33	0.0%
Tower top sections installed	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors installed	0	33	0.0%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	0	49,291	0.0%
Trenching for 1000MCM cable (ft)	0	2,415	0.0%
Transformers Set/Terminated	0	33	0.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.