

Scott, Sandi L.

From: Lein, Jerry R.
Sent: Tuesday, September 27, 2005 10:27 AM
To: Scott, Sandi L.
Cc: Bendish, Annette M.
Subject: FW: Burleigh County Wind Project - Transmission Line Status

Sandi – Please docket in Case No. PU-05-205. Thanks.

From: Mark Sherman [mailto:shermanma@centralpwr.com]
Sent: Monday, September 26, 2005 7:32 AM
To: Bendish, Annette M.; Lein, Jerry R.
Cc: 'Dave Martian'; 'Jerry Zainhofsky'; 'Tom Meland'
Subject: Burleigh County Wind Project - Transmission Line Status

Ms. Bendish and Mr. Lein,

During the week of 19 September 2005 the following occurred on the Burleigh County Wind Project Transmission Line Construction:

- Evergreen Caissons, a subcontractor to Brink Constructors, installed 25 concrete foundations from Monday through Friday. The structure numbers are 4 – 7, 13 -29, 33, 34, 37, & 38. Evergreen Caissons has installed a total of 38 concrete piers on the Burleigh Wind project to date which include Structures #13 through #46 and #4 through #7.
- Drilling spoil piles have been hauled away from Structures #20 through #46 as of September 22, 2005. Spoil piles have been hauled to locations specified by the property owner's for their use.

Plans for the week of 26 September 2005 – weather permitting:

- Evergreen anticipates installing piers #8 through #12 today and #2 and #3 tomorrow.
- Evergreen will complete spoil pile removal, sloping, and reseeding around the foundations this week.
- Evergreen should complete with their work by the end of this week weather permitting.

Please let me know if you need any other information.

Sincerely,
Mark Sherman, P.E.
Manager of Operations & Engineering
Central Power Electric Cooperative, Inc.
office switchboard 701-852-4407
office direct 701-852-4408 ext. 421
cell 701-721-1421

9/27/2005