



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Partly Cloudy



High: 84°F Low: 50°F

Winds: W 20-30 MPH

Precipitation: 20%chance

Friday, September 29th, 2005



93 Days to Completion

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

♦Safety/Environmental:

- ♦ Next All Hands safety Wednesday, October 5, 2005 at 7:00 am.
- ♦ No injuries to date.

♦General:

- ♦ Next Management meeting Wednesday, October 26th, 2005 at 9:00 am.
- ♦ Receiving substation and electrical materials.

♦Road Construction

- ♦ Fabric and gravel continues thru #10-#17.
- ♦ All road sub-base construction is complete.

♦ Foundation Construction:

- ♦ Setting inner can and backfill at #23.
- ♦ Set outer CMP at #3 and #4.
- ♦ Slurry #8.
- ♦ Template setup #22 and #25.
- ♦ Pour #24.

♦ Electrical Construction:

- ♦ Grounding crews right behind foundation crews.
- ♦ Pier drilling and pouring continues.
- ♦ Framing poles today.

♦Tower Erection: Erection Days Lost for High Winds: 0

- ♦ 2250 crane assembly continues.

♦Mechanical Completion:

- ♦ Not Started

♦Commissioning:

- ♦ Not Started

♦WAPA Interconnect:

- ♦ Not started

RECEIVING			
	Today	Total Received	Remaining
Bases	0	0	33
Mids	0	0	33
Tops	0	0	33
Nacelles	0	0	33
Controllers	0	0	33
Blades	0	0	33
Transformers	0	0	33
Hubs	0	0	33
4/0 Cable	0	147,874	0
1000 MCM	0	7,245	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	19,753	17,401	53.2%
Foundations completed & backfilled	4	29	12.1%
Tower Base sections installed	0	33	0.0%
Tower Mid sections installed	0	33	0.0%
Tower top sections installed	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors installed	0	33	0.0%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	0	49,291	0.0%
Trenching for 1000MCM cable (ft)	0	2,415	0.0%
Transformers Set/Terminated	0	33	0.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.