



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Showers



High: 56°F Low: 38°F

Winds: NE 15-25 MPH

Precipitation: 30%chance

Monday, October 3rd, 2005



90 Days to Completion

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

§ Safety/Environmental:

- § Next All Hands safety Wednesday, October 5, 2005 at 7:00 am.
- § No injuries to date.

§ General:

- § Next Management meeting Wednesday, October 26th, 2005 at 9:00 am.
- § Receiving substation and electrical materials.

§ Road Construction

- § Fabric and gravel continues thru #15-#17.
- § All road sub-base construction is complete.

§ Foundation Construction:

- § Backfill at #23.
- § Slurry #5, #8, and #9.
- § Template setup #20, #21, and #25.
- § Pour #25.

§ Electrical Construction:

- § Grounding crews right behind foundation crews.
- § Pier drilling and pouring continues.
- § Framing poles.

§ Tower Erection: Erection Days Lost for High Winds: 0

- § 2250 crane assembly is complete.

§ Mechanical Completion:

- § Not Started

§ Commissioning:

- § Not Started

§ WAPA Interconnect:

- § Not started

RECEIVING			
	Today	Total Received	Remaining
Bases	0	0	33
Mids	0	0	33
Tops	0	0	33
Nacelles	0	0	33
Controllers	0	0	33
Blades	0	0	33
Transformers	0	0	33
Hubs	0	0	33
4/0 Cable	0	147,874	0
1000 MCM	0	7,245	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	25,085	12,069	67.5%
Foundations completed & backfilled	5	28	15.2%
Tower Base sections installed	0	33	0.0%
Tower Mid sections installed	0	33	0.0%
Tower top sections installed	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors installed	0	33	0.0%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	0	49,291	0.0%
Trenching for 1000MCM cable (ft)	0	2,415	0.0%
Transformers Set/Terminated	0	33	0.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.