

Scott, Sandi L.

From: Lein, Jerry R.
Sent: Monday, October 03, 2005 1:23 PM
To: Scott, Sandi L.
Cc: Bendish, Annette M.
Subject: FW: Burleigh County Wind Project - Transmission Line Status

Sandi – Please docket in Case No. PU-05-205. Thanks.

From: Mark Sherman [mailto:shermanma@centralpwr.com]
Sent: Sunday, October 02, 2005 11:09 AM
To: Bendish, Annette M.; Lein, Jerry R.
Cc: 'Dave Martian'; 'Jerry Zainhofsky'; 'Tom Meland'
Subject: Burleigh County Wind Project - Transmission Line Status

Ms. Bendish and Mr. Lein,

During the week of 26 September 2005 the following occurred on the Burleigh County Wind Project Transmission Line Construction:

- 1 Evergreen Caissons, a subcontractor to Brink Constructors, installed the remaining concrete foundations and all foundations are now in place.
- 1 Cleanup is ongoing and largely completed.

No new construction activity is anticipated until the steel poles begin to arrive during the week of October 17th.

Please let me know if you need any other information.

Sincerely,
Mark Sherman, P.E.
Manager of Operations & Engineering
Central Power Electric Cooperative, Inc.
office switchboard 701-852-4407
office direct 701-852-4408 ext. 421
cell 701-721-1421