



# Burleigh County Wind, LLC; Wilton, ND

## Plan of the Day (POD)

Weather Forecast: Snow/Wind



High: 35°F Low: 22°F

Winds: N 25-40 MPH

Precipitation: 80%chance

Wednesday, October 5th, 2005



88 Days to Completion

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

### Activities:

#### § Safety/Environmental:

- § Next All Hands safety Wednesday, October 12, 2005 at 7:00 am.
- § No injuries to date.

#### § General:

- § Blowing snow has all work stopped, low visibility, drifting snow on roads.
- § Next Management meeting Wednesday, October 26<sup>th</sup>, 2005 at 9:00 am.

#### § Road Construction

- § Delay due to weather.

#### § Foundation Construction:

- § Will pour at #23 tomorrow.

#### § Electrical Construction:

- § Will start setting poles tomorrow.

#### § Tower Erection: Erection Days Lost for High Winds: 0

- § Not Started

#### § Mechanical Completion:

- § Not Started

#### § Commissioning:

- § Not Started

#### § WAPA Interconnect:

- § Not started

| RECEIVING    |       |                |           |
|--------------|-------|----------------|-----------|
|              | Today | Total Received | Remaining |
| Bases        | 0     | 0              | 33        |
| Mids         | 0     | 0              | 33        |
| Tops         | 0     | 0              | 33        |
| Nacelles     | 0     | 0              | 33        |
| Controllers  | 0     | 0              | 33        |
| Blades       | 0     | 0              | 33        |
| Transformers | 0     | 0              | 33        |
| Hubs         | 0     | 0              | 33        |
| 4/0 Cable    | 0     | 147,874        | 0         |
| 1000 MCM     | 0     | 7,245          | 0         |

## General Information & Announcements



|                                    | Complete | Remaining | % complete |
|------------------------------------|----------|-----------|------------|
| Roads Built                        | 25,085   | 12,069    | 67.5%      |
| Foundations completed & backfilled | 6        | 27        | 18.2%      |
| Tower Base sections installed      | 0        | 33        | 0.0%       |
| Tower Mid sections installed       | 0        | 33        | 0.0%       |
| Tower top sections installed       | 0        | 33        | 0.0%       |
| Nacelles Installed                 | 0        | 33        | 0.0%       |
| Rotors installed                   | 0        | 33        | 0.0%       |
| Mechanically completed             | 0        | 33        | 0.0%       |
| Pre-Commissioned                   | 0        | 33        | 0.0%       |
| Final Commissioned                 | 0        | 33        | 0.0%       |
| Trenching for 4/0 cable (ft)       | 0        | 49,291    | 0.0%       |
| Trenching for 1000MCM cable (ft)   | 0        | 2,415     | 0.0%       |
| Transformers Set/Terminated        | 0        | 33        | 0.0%       |

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.