



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Few Showers



High: 57* F Low: 40*F

Winds: NNW 5-10 MPH

Precipitation: 30%

Wednesday, October 12th, 2005



81 Days to Completion

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

§ Safety/Environmental:

- § Daily Safety meeting 7:00 am at Construction Trailer.
- § No injuries to date.

§ General:

- § Next Management meeting Wednesday, October 26th, 2005 at 9:00 am.
- § Receiving substation and electrical materials, FPL received 24 sets of FAA lights.

§ Road Construction

- § Gravel installation #1-#2, clean up #23-#25 continues.
- § Completing fabric and gravel #3-#6, fine grading and gravel #26-#29.

§ Foundation Construction:

- § Pour #20, Template setup #18, backfill #19.
- § Strip forms #22.
- § Last CMP's delivered today.

§ Electrical Construction:

- § Grounding crews right behind foundation crews.
- § 100%, 32 poles set.
- § Underground installation continues.
- § All Substation piers complete, conduit installation continues.

§ Tower Erection: Erection Days Lost for High Winds: 0

- § Building crane pads.
- § GE reported 3 hubs due in today, 3 controllers here tomorrow.

§ Mechanical Completion:

- § Not Started

§ Commissioning:

- § Not Started

§ WAPA Interconnect:

- § Work will start week of 10/31/05
- § Expected duration of 2 weeks.

RECEIVING			
	Today	Total Received	Remaining
Bases	0	0	33
Mids	0	0	33
Tops	0	0	33
Nacelles	0	0	33
Controllers	0	0	33
Blades	0	0	33
Transformers	0	14	19
Hubs	0	0	33
4/0 Cable	0	147,874	0
1000 MCM	0	7,245	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	27,287	9,867	73.4%
Foundations completed & backfilled	9	24	27.2%
Tower Base sections installed	0	33	0.0%
Tower Mid sections installed	0	33	0.0%
Tower top sections installed	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors installed	0	33	0.0%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	3,000	46,291	1.0%
Trenching for 1000MCM cable (ft)	0	2,415	60.0%
Transformers Set/Terminated	0	33	0.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.