



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Partly Cloudy



High: 64 * F Low: 42°F

Winds: SW 10-15 MPH

Precipitation: 0%

Thursday, October 13th, 2005



80 Days to Completion

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

§ Safety/Environmental:

- § Daily Safety meeting was held at 7:00 am at Construction Trailer.
- § No injuries to date.

§ General:

- § Next Management meeting Wednesday, October 26th, 2005 at 9:00 am.
- § GE reported 3 controllers due today.

§ Road Construction

- § Will complete cleanup on #29-#26, and #23-#25.
- § Completing fabric and gravel on #2-#1, and #3-#6.
- § Building turning radii into substation and at #29 road.

§ Foundation Construction:

- § Pour #19, setting up pour at #18.
- § Strip forms #20.
- § Dropping bolts #6-#7, Slurry at #4-#6.

§ Electrical Construction:

- § Grounding at #3, conduit install #19. Rope is strung on OH, start pulling cable today.
- § Underground proceeding from #20 to substation.
- § Conduit installation 50% complete at substation.

§ Tower Erection: Erection Days Lost for High Winds: 0

- § Building crane pads continues.

§ Mechanical Completion:

- § Not Started

§ Commissioning:

- § Not Started

§ WAPA Interconnect:

- § Work will start week of 10/31/05
- § Expected duration of 2 weeks.

	Today	Total Received	Remaining
Bases	0	0	33
Mids	0	0	33
Tops	0	0	33
Nacelles	0	0	33
Controllers	3 due	0	33
Blades	0	0	33
Transformers	0	14	19
Hubs	0	3	30
4/0 Cable	0	147,874	0
1000 MCM	0	7,245	0
750 MCM	0	0	55,000

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	27,287	9,867	73.4%
Foundations completed & backfilled	10	24	29.4%
Tower Base sections installed	0	33	0.0%
Tower Mid sections installed	0	33	0.0%
Tower top sections installed	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors installed	0	33	0.0%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	12,224	37,067	25.0%
Trenching for 1000MCM cable (ft)	0	2,415	0.0%
Transformers Set/Terminated	0	33	0.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.