



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Sunny  High: 62* F Low: 35*F
 Winds: NW 15-25 MPH Precipitation: 0%



Friday, October 14th, 2005

79 Days to Completion

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

S Safety/Environmental:

- S Daily Safety meeting was held at 7:00 am at Construction Trailer.
- S No injuries to date.

S General:

- S Next Management meeting Wednesday, October 26th, 2005 at 9:00 am.
- S Pad mount bases arrived last night.

S Road Construction

- S Wanzek accepting #29-#26 road from Par-Golf today.
- S Fine grading and clean-up #23-#25 continues.
- S Construction of outside turning radius on #23 road today.
- S Clean up on #18-#22 in progress.

S Foundation Construction:

- S Pour #18 today.
- S Strip forms #19 and #20, templates to move to #7 and #8.
- S Bolts dropped in holes from #6-#8.

S Electrical Construction:

- S Overhead conductors strung-90% complete.
- S 4100 feet of fiber plowed in.
- S Conduit installation 90% complete at substation, grounding grid installed started..

S Tower Erection: Erection Days Lost for High Winds: 0

- S Building crane pads continues.

S Mechanical Completion:

- S Not Started

S Commissioning:

- S Not Started

S WAPA Interconnect:

- S Work will start week of 10/31/05

	Today	Total Received	Remaining
Bases	0	0	33
Mids	0	0	33
Tops	0	0	33
Nacelles	0	0	33
Controllers	3	3	30
Blades	0	0	33
Transformers	4	18	15
Hubs	0	3	30
4/0 Cable	0	147,874	0
1000 MCM	0	7,245	0
750 MCM	0	0	55,000

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	27,287	9,867	73.4%
Foundations completed & backfilled	11	22	33.3%
Tower Base sections installed	0	33	0.0%
Tower Mid sections installed	0	33	0.0%
Tower top sections installed	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors installed	0	33	0.0%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	18,324	30,967	37.2%
Trenching for 1000MCM cable (ft)	0	2,415	0.0%
Transformers Set/Terminated	0	33	0.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.