



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Few Showers



High: 61* F Low: 35*F

Winds: NNW 10-20 MPH

Precipitation: 30%



FPL Energy

75 Days to Completion

Tuesday, October 18th, 2005

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

S Safety/Environmental:

- s Daily Safety meeting was held at 7:00 am at Construction Trailer.
- s No injuries to date.
- s Site Safety met with County fire and rescue personnel.

S General:

- s Next Management meeting Wednesday, October 26th, 2005 at 9:00 am.

S Road Construction

- s Finish #10-#17.
- s Fine grading and clean-up #23-#25 continues.
- s Clean up on #18-#22 in progress.
- s Installing culverts #30-#33.

S Foundation Construction:

- s Bolt/Template setup #5-#6.
- s Strip forms #18 and #19.
- s Finish set-up #7 and #8.
- s Set outer CMP #14.
- s Slurry #1, #2, #15, #16, #17.

S Electrical Construction:

- s Overhead conductors strung complete, except OPGW.
- s Underground installation is ongoing.
- s Conduit installation 90% complete at substation.
- s Substation ground grid installation continues.
- s Setting pad mount Xfmrs.

S Tower Erection: Erection Days Lost for High Winds: 0

- s Building crane pads continues.

S Mechanical Completion:

- s Not Started

S Commissioning:

- s Not Started

S WAPA Interconnect:

- s Work will start week of 10/31/05

RECEIVING			
	Today	Total Received	Remaining
Bases	0	0	33
Mids	0	0	33
Tops	0	0	33
Nacelles	0	0	33
Controllers	0	3	30
Blades	0	0	33
Transformers	0	21	12
Hubs	3 due	4	29
4/0 Cable	0	147,874	0
1000 MCM	0	7,245	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	31,533	5,621	84.9%
Foundations completed & backfilled	13	20	39.4%
Tower Base sections installed	0	33	0.0%
Tower Mid sections installed	0	33	0.0%
Tower top sections installed	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors installed	0	33	0.0%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	30,560	18,731	62.0%
Trenching for 1000MCM cable (ft)	0	2,415	0.0%
Transformers Set/Terminated	0	33	0.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.