



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Sunny



High: 52* F Low: 27*F

Winds: SSE 5-10 MPH

Precipitation: 0%

Monday, October 24th, 2005



FPL Energy

69 Days to Completion

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

S Safety/Environmental:

- s Daily Safety meeting was held at 7:00 am at Construction Trailer.
- s No injuries to date.
- s Substation SWGR delivery Tuesday, November 1, 2005.
- s Main transformer delivery Wednesday, November 2, 2005.

S General:

- s Next Management meeting Wednesday, October 26th, 2005 at 9:00 am.

S Road Construction

- s Clean up entire site.
- s Finishing up gravel #30-#33.

S Foundation Construction:

- s Slurry #11-#16.
- s Bolt/Template setup #2, #3, #4, and #17.
- s Set outer CMP #11.

S Electrical Construction:

- s Underground installation is temporarily on hold.
- s Substation ground grid installation complete.
- s Setting pad mount Xfmrs.
- s Foundation grounding continues.
- s Installing concrete trenway trenches at substation.

S Tower Erection: Erection Days Lost for High Winds: 0

- s Building crane pads continues.

S Mechanical Completion:

- s Not Started

S Commissioning:

- s Not Started

S WAPA Interconnect:

- s Work will start week of 10/31/05

RECEIVING			
	Weekend	Total Received	Remaining
Bases	0	0	33
Mids	0	0	33
Tops	0	0	33
Nacelles	1	1	32
Controllers	6	9	24
Blades	1	1	32
Transformers	4	33	0
Hubs	0	11	22
4/0 Cable	0	147,874	0
1000 MCM	0	7,245	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	33,438	3,716	90.0%
Foundations completed & backfilled	17	16	51.5%
Tower Base sections installed	0	33	0.0%
Tower Mid sections installed	0	33	0.0%
Tower top sections installed	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors installed	0	33	0.0%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	37,954	11,337	77.0%
Trenching for 1000MCM cable (ft)	0	2,415	0.0%
Transformers Set/Terminated	0	33	0.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLe.