




Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Sunny  High: 60* F Low: 30*F
 Winds: NW 5-10 MPH Precipitation: 0%

Tuesday, October 25th, 2005  68 Days to Completion

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

- ♦ **Safety/Environmental:**
 - ♦ Daily Safety meeting was held at 7:00 am at Construction Trailer.
 - ♦ No injuries to date.
- ♦ **General:**
 - ♦ Next Management meeting Wednesday, October 26th, 2005 at 9:00 am.
 - ♦ Main transformer delivery Wednesday, November 2, 2005.
 - ♦ Substation SWGR delivery Tuesday, November 1, 2005.
- ♦ **Road Construction**
 - ♦ Clean up entire site.
 - ♦ Finishing up gravel #30-#33.
 - ♦ Finishing approaches.
- ♦ **Foundation Construction:**
 - ♦ Pour #3.
 - ♦ Slurry #10-#16. Set out CMP #10.
 - ♦ Bolt/Template setup #2, #3, and #17.
 - ♦ Pre-Dig #31.
- ♦ **Electrical Construction:**
 - ♦ Substation Cap Bank started.
 - ♦ Underground installation is temporarily on hold.
 - ♦ 3M splice training today.
 - ♦ Starting LV cable pulling.
 - ♦ Concrete trenway trenches at substation complete.
- ♦ **Tower Erection: Erection Days Lost for High Winds: 0**
 - ♦ Building crane pads continues.
- ♦ **Mechanical Completion:**
 - ♦ Not Started
- ♦ **Commissioning:**
 - ♦ Not Started
- ♦ **WAPA Interconnect:**
 - ♦ Work will start week of 10/31/05

<i>RECEIVING</i>			
	Yesterday	Total Received	Remaining
Bases	0	0	33
Mids	0	0	33
Tops	0	0	33
Nacelles	1	1	32
Controllers	3	12	21
Blades	0	1	32
Transformers	0	33	0
Hubs	0	11	22
4/0 Cable	0	147,874	0
1000 MCM	0	7,245	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	33,438	3,716	90.0%
Foundations completed & backfilled	17	16	51.5%
Tower Base sections installed	0	33	0.0%
Tower Mid sections installed	0	33	0.0%
Tower top sections installed	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors installed	0	33	0.0%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	37,954	11,337	77.0%
Trenching for 1000MCM cable (ft)	0	2,415	0.0%
Transformers Set/Terminated	0	33	0.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLe.