



# Burleigh County Wind, LLC; Wilton, ND

## Plan of the Day (POD)

Weather Forecast: Sunny



High: 58\* F Low: 35\*F

Winds: SE 10-20 MPH

Precipitation: 0%

Wednesday, October 26th, 2005  67 Days to Completion

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

### Activities:

#### ♦ Safety/Environmental:

- ♦ Daily Safety meeting was held at 7:00 am at Construction Trailer.
- ♦ No injuries to date.

#### ♦ General:

- ♦ Next Management meeting Wednesday, October 26<sup>th</sup>, 2005 at 9:00 am.
- ♦ Main transformer arrived onsite 11:00 am today.
- ♦ Substation SWGR delivery Tuesday, November 1, 2005.

#### ♦ Road Construction

- ♦ Clean up entire site.
- ♦ Finishing approaches.

#### ♦ Foundation Construction:

- ♦ Pour #2.
- ♦ Slurry #10-#12.
- ♦ Set outer CMP #30.
- ♦ Bolt/Template setup #1, #3, and #17.

#### ♦ Electrical Construction:

- ♦ Substation Cap Bank working.
- ♦ Underground installation is temporarily on hold.
- ♦ Setting pad mount transformers.
- ♦ Grounding foundations.

#### ♦ Tower Erection: Erection Days Lost for High Winds: 0

- ♦ Building crane pads continues.

#### ♦ Mechanical Completion:

- ♦ Not Started

#### ♦ Commissioning:

- ♦ Not Started

#### ♦ WAPA Interconnect:

- ♦ Work will start week of 10/31/05

RECEIVING			
	Yesterday	Total Received	Remaining
Bases	0	0	33
Mids	0	0	33
Tops	0	0	33
Nacelles	0	1	32
Controllers	3	15	18
Blades	1	2	31
Transformers	0	33	0
Hubs	2	13	20
4/0 Cable	0	147,874	0
1000 MCM	0	7,245	0

## General Information & Announcements



	Complete	Remaining	% complete
Roads Built	36,411	743	98.0%
Foundations completed & backfilled	18	17	51.4%
Tower Base sections installed	0	33	0.0%
Tower Mid sections installed	0	33	0.0%
Tower top sections installed	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors installed	0	33	0.0%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	37,954	11,337	77.0%
Trenching for 1000MCM cable (ft)	0	2,415	0.0%
Transformers Set/Terminated	0	33	0.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLe.