




Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Mostly Sunny  **High:** 54* F **Low:** 36*F

Winds: W 10-15 MPH **Precipitation:** 20%

Monday, October 31th, 2005  **62 Days to Completion**

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

- ♦ **Safety/Environmental:**
 - ♦ Daily Safety meeting was held at 7:00 am at Construction Trailer.
 - ♦ No injuries to date.
- ♦ **General:**
 - ♦ Next Management meeting Wednesday, November 30th, 2005 at 9:00 am.
 - ♦ Substation SWGR delivery this week.
- ♦ **Road Construction**
 - ♦ Clean up continues across the site.
- ♦ **Foundation Construction:**
 - ♦ Pour #16 today.
 - ♦ Bolt/Template setup #13, #14, and #15.
 - ♦ Slurry #10, #30, #31, #32, and #33.
 - ♦ Set inner CMP #15.
- ♦ **Electrical Construction:**
 - ♦ OPGW start stringing today.
 - ♦ Continue setting pad mounts.
 - ♦ Rock placement continues in substation.
 - ♦ Pad Mount Xfmr terminations start today.
 - ♦ Continue underground installation.
- ♦ **Tower Erection: Erection Days Lost for High Winds: 0**
 - ♦ Preparing for #29 tower base set.
 - ♦ Rotor assembly starts today.
- ♦ **Mechanical Completion:**
 - ♦ Not Started
- ♦ **Commissioning:**
 - ♦ Not Started
- ♦ **WAPA Interconnect:**
 - ♦ Work will start week of 10/31/05

<i>RECEIVING</i>			
	Weekend	Total Received	Remaining
Bases	0	0	33
Mids	0	0	33
Tops	0	0	33
Nacelles	5	9	24
Controllers	0	15	18
Blades	1	4	29
Transformers	0	33	0
Hubs	2	17	16
4/0 Cable	0	147,874	0
1000 MCM	0	7,245	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	37,154	0	100.0%
Foundations completed & backfilled	22	11	66.7%
Tower Base sections installed	0	33	0.0%
Tower Mid sections installed	0	33	0.0%
Tower top sections installed	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors installed	0	33	0.0%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	37,954	11,337	77.0%
Trenching for 1000MCM cable (ft)	0	2,415	0.0%
Transformers Set/Terminated	0	33	0.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLe.