



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Mostly Sunny



High: 54* F Low: 35*F

Winds: WNW 20-30 MPH

Precipitation: 30%

Tuesday, November 1st, 2005



61 Days to Completion

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

- ♦ **Safety/Environmental:**
 - ♦ Daily Safety meeting was held at 7:00 am at Construction Trailer.
 - ♦ No injuries to date.
- ♦ **General:**
 - ♦ Next Management meeting Wednesday, November 30th, 2005 at 9:00 am.
 - ♦ Substation SWGR delivery this week.
- ♦ **Road Construction**
 - ♦ Clean up continues across the site.
- ♦ **Foundation Construction:**
 - ♦ Bolt/Template setup #13, #14, and #15.
 - ♦ Slurry #10, #30, #31, #32, and #33.
 - ♦ Set inner CMP #13.
- ♦ **Electrical Construction:**
 - ♦ OPGW installation continues.
 - ♦ Main Xfmr dress out starts today.
 - ♦ Continue setting pad mounts.
 - ♦ Rock placement continues in substation.
 - ♦ Pad Mount Xfmr terminations start today.
 - ♦ Continue underground installation.
- ♦ **Tower Erection: Erection Days Lost for High Winds: 0**
 - ♦ Preparing for #29 tower base set.
 - ♦ Rotor assembly starts today.
- ♦ **Mechanical Completion:**
 - ♦ Not Started
- ♦ **Commissioning:**
 - ♦ Not Started
- ♦ **WAPA Interconnect:**
 - ♦ Work will start week of 10/31/05

RECEIVING			
	Yesterday	Total Received	Remaining
Bases	0	0	33
Mids	0	0	33
Tops	1	1	32
Nacelles	2	11	22
Controllers	9	24	9
Blades	0	4	29
Transformers	0	33	0
Hubs	0	17	16
4/0 Cable	0	147,874	0
1000 MCM	0	7,245	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	37,154	0	100.0%
Foundations completed & backfilled	23	10	69.7%
Tower Base sections installed	0	33	0.0%
Tower Mid sections installed	0	33	0.0%
Tower top sections installed	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors installed	0	33	0.0%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	41,714	7,577	84.6%
Trenching for 1000MCM cable (ft)	0	2,415	0.0%
Transformers Set/Terminated	0	33	0.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLe.