

Scott, Sandi L.

From: Bendish, Annette M.
Sent: Friday, November 04, 2005 9:23 AM
To: Scott, Sandi L.
Subject: FW: Burleigh County Wind Project - Transmission Line Status

Please docket 05-205, thank you.

Annette

From: Mark Sherman [mailto:shermanma@centralpwr.com]
Sent: Friday, November 04, 2005 9:19 AM
To: Bendish, Annette M.; Lein, Jerry R.
Cc: 'Tom Meland'; 'Dave Martian'; jerryz@centralpwr.com
Subject: Burleigh County Wind Project - Transmission Line Status

Ms. Bendish and Mr. Lein,

During the week of 31 October 2005 the following occurred on the Burleigh County Wind Project Transmission Line:

The transmission line towers have now all been received and the contractor has jacked all tower sections together. As of today all towers should be moved to their respective erection sites.

Plans for the week of 7 November 2005 – weather permitting:

Brink Constructors will be framing the towers (adding the davit arms and insulator strings to the towers), erecting the towers, and installing tower grounds.

Please let me know if you need any other information.

Sincerely,
Mark Sherman, P.E.
Manager of Operations & Engineering
Central Power Electric Cooperative, Inc.
office switchboard 701-852-4407
office direct 701-852-4408 ext. 421
cell 701-721-1421

11/4/2005