



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Cloudy **High:** 40°F **Low:** 24°F
Winds: ESE 5-10 MPH **Precipitation:** 20%

Friday, November 4th, 2005



58 Days to Completion

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

- ♦ **Safety/Environmental:**
 - ♦ Daily Safety meeting was held at 7:00 am at Construction Trailer.
 - ♦ No injuries to date.
- ♦ **General:**
 - ♦ Next Management meeting Wednesday, November 30th, 2005 at 9:00 am.
 - ♦ Substation SWGR delivery this week.
- ♦ **Road Construction**
 - ♦ Clean up continues across the site.
- ♦ **Foundation Construction:**
 - ♦ Pour #13 today.
 - ♦ Setup #12.
 - ♦ Slurry #32 and #33.
 - ♦ Set inner CMP #10, Backfill #11.
- ♦ **Electrical Construction:**
 - ♦ OPGW installation continues.
 - ♦ Main Xfmr dress out continues.
 - ♦ Continue setting pad mounts.
 - ♦ Pad Mount Xfmr terminations continues.
 - ♦ FAA lights on all nacelles which are here to date.
 - ♦ Continue underground installation.
 - ♦ **Substation construction has slowed due to lack of materials (switch gear/steel and buss work)**
- ♦ **Tower Erection: Erection Days Lost for High Winds: 0**
 - ♦ Set mid #29.
 - ♦ Set Base #27.
- ♦ **Mechanical Completion: model safety**
 - ♦ Not Started
- ♦ **Commissioning:**
 - ♦ Not Started
- ♦ **WAPA Interconnect:**
 - ♦ Interconnect tap installation has started.

<i>RECEIVING</i>			
	Yesterday	Total Received	Remaining
Bases	1	3	30
Mids	1	3	30
Tops	1	4	29
Nacelles	1	15	18
Controllers	0	24	9
Blades	1	6	27
Transformers	0	33	0
Hubs	0	19	14
4/0 Cable	0	147,874	0
1000 MCM	0	7,245	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	37,154	0	100.0%
Foundations completed & backfilled	25	8	75.8%
Tower Base sections installed	3	30	9.1%
Tower Mid sections installed	0	33	0.0%
Tower top sections installed	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors installed	0	33	0.0%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	41,714	7,577	84.6%
Trenching for 1000MCM cable (ft)	0	2,415	0.0%
Transformers Set/Terminated	3	30	9.1%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.