

Scott, Sandi L.

From: Bendish, Annette M.
Sent: Monday, November 14, 2005 11:24 AM
To: Scott, Sandi L.
Cc: Lein, Jerry R.
Subject: FW: Burleigh County Wind Project - Transmission Line Status

If Jerry hasn't asked you to yet please docket in 05-205 - Thank you

Annette

From: Mark Sherman [mailto:shermanma@centralpwr.com]
Sent: Sunday, November 13, 2005 11:51 AM
To: Bendish, Annette M.; Lein, Jerry R.
Cc: 'Tom Meland'; 'Dave Martian'; jerryz@centralpwr.com
Subject: Burleigh County Wind Project - Transmsission Line Status

Ms. Bendish and Mr. Lein,

The following has been completed on the Burleigh County Wind Project Transmission Line as of 12 November 2005:

The towers, with the exception of a few large angle type structures, have been moved to their erection sites and had the davit arms, insulator strings, and cable pulling dollies (large pulleys) attached. Towers 2, 3, 4, 5, & 46 are in the air. WAPA has completed their line tap structure.

Plans for the week of 14 November 2005 – weather permitting:

Brink Constructors will continue erecting towers and installing tower grounds.

Please let me know if you need any other information.

Sincerely,
Mark Sherman, P.E.
Manager of Operations & Engineering
Central Power Electric Cooperative, Inc.
office switchboard 701-852-4407
office direct 701-852-4408 ext. 421
cell 701-721-1421

11/14/2005