



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Showers/Wind



High: 43°F Low: 30°F

Winds: W 20-30 MPH

Precipitation: 40%

Friday, November 18th, 2005



FPL Energy

44 Days to Completion

9 Days to SWPP Inspection

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

- ♦ **Safety/Environmental:**
 - ♦ Daily Safety meeting was held at Construction Trailer.
 - ♦ No injuries to date.
- ♦ **General:**
 - ♦ Next Management meeting Wednesday, November 30th, 2005 at 9:00 am.
- ♦ **Foundation Construction:**
 - ♦ Pour #32 today.
- ♦ **Electrical Construction:**
 - ♦ Installing substation fence.
 - ♦ Erecting substation buss, pulling and terminating control wiring.
 - ♦ OPGW installation is on hold for parts.
 - ♦ Continue setting pad mounts, should finish this weekend.
 - ♦ Pad Mount Xfmr terminations continues.
- ♦ **Tower Erection: Erection Days Lost for High Winds: 3**
 - ♦ Stack out #24 as winds allow.
 - ♦ Setting bases and mids as they arrive.
- ♦ **Mechanical Completion:**
 - ♦ Working #26 -#29 cable drops.
- ♦ **Commissioning:**
 - ♦ GE lead and one tech here on Monday.
- ♦ **WAPA Interconnect:**
 - ♦ Interconnect installation continues.

RECEIVING			
	Yesterday	Total Received	Remaining
Bases	1	11	22
Mids	1	11	22
Tops	1	12	21
Nacelles	0	24	9
Controllers	0	33	0
Blades	0	15	18
Transformers	0	33	0
Hubs	0	29	4
4/0 Cable	0	147,874	0
1000 MCM	0	2,415	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	37,154	0	100.0%
Foundations completed & backfilled	32	1	97.0%
Tower Base sections installed	11	22	33.3%
Tower Mid sections installed	10	23	30.3%
Tower top sections installed	5	28	15.2%
Nacelles Installed	5	28	15.2%
Rotors installed	5	28	15.2%
Mechanically completed	0	33	0.0%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	49,291	0	100.0%
Trenching for 1000MCM cable (ft)	500	0	100.0%
Transformers Set/Terminated	21	12	63.6%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.