



## Burleigh County Wind, LLC; Wilton, ND

### Plan of the Day (POD)

Weather Forecast: PM Snow Showers

High: 11°F Low: 5°F

Winds: E 10-15 MPH



Precipitation: 30%

Wednesday, December 2nd, 2005



FPL Energy

30 Days to Completion

9 Days to SWPP Inspection

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

#### Activities:

##### ♦ Safety/Environmental:

- ♦ Daily Safety meeting was held at Construction Trailer.
- ♦ No injuries to date.

##### ♦ General:

- ♦ Next Management meeting date TBD.
- ♦ Scheduled energization date for the 230 KV line and substation is Monday December 5<sup>th</sup>, 2005.

##### ♦ Electrical Construction:

- ♦ Manual 230 KV switch assembly has started.
- ♦ Fiber Optic terminations/splices continues.
- ♦ Substation relay testing in progress.
- ♦ Pulling and terminating substation control wiring.

##### ♦ Tower Erection: Erection Days Lost for High Winds: 9

- ♦ Prepping and building crane pad mats.
- ♦ Set bases and mids today.
- ♦ 1400 crane broke down last night, repairs should be completed today.
- ♦ Tower deliveries are being delayed due to weather.

##### ♦ Mechanical Completion:

- ♦ Working #18, #23, and #24 cable drops and terminations.

##### ♦ Commissioning:

- ♦ Pre-commissioning continues at tower #29.

##### ♦ WAPA Interconnect:

- ♦ Interconnect installation continues.

RECEIVING			
	Yesterday	Total Received	Remaining
Bases	0	19	14
Mids	0	18	15
Tops	1	20	13
Nacelles	0	29	7
Controllers	0	33	0
Blades	2	26	7
Transformers	0	33	0
Hubs	0	32	1
4/0 Cable	0	147,874	0
1000 MCM	0	2,415	0

## General Information & Announcements



	Complete	Remaining	% complete
Roads Built	37,154	0	100.0%
Foundations completed & backfilled	33	0	100.0%
Tower Base sections installed	15	18	45.5%
Tower Mid sections installed	15	18	45.5%
Tower top sections installed	13	20	39.4%
Nacelles Installed	13	20	39.4%
Rotors installed	13	20	39.4%
Mechanically completed	4	29	12.1%
Pre-Commissioned	0	33	0.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	49,291	0	100.0%
Trenching for 1000MCM cable (ft)	500	0	100.0%
Transformers Set/Terminated	33	0	100.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLe.