



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Partly Cloudy  High: 6°F Low: -11°F
 Winds: NW 10-15 MPH Precipitation: 10%

Monday, December 5th, 2005



27 Days to Completion

6 Days to SWPP Inspection

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

- ♦ **Safety/Environmental:**
 - ♦ Daily Safety meeting was held at Construction Trailer.
 - ♦ No injuries to date.
- ♦ **General:**
 - ♦ Next Management meeting date TBD.
 - ♦ Energize the 230 KV line and Substation today.
- ♦ **Electrical Construction:**
 - ♦ Fiber Optic terminations/splices continues.
 - ♦ Substation relay testing in progress.
 - ♦ Pulling and terminating substation control wiring.
 - ♦ Working final Substation open items.
- ♦ **Tower Erection: Erection Days Lost for High Winds: 9**
 - ♦ Prepping and building crane pad mats.
 - ♦ The base and mid crane is broken (compressor failure) repairs should be completed today.
 - ♦ The turbine erection crane broke down last night, repairs should be completed today.
- ♦ **Mechanical Completion:**
 - ♦ Working #21, #22 and #23 cable drops and terminations.
- ♦ **Commissioning:**
 - ♦ Pre-commissioning should finish today at tower #29, starting #28
- ♦ **WAPA Interconnect:**
 - ♦ Interconnect installation continues.

| RECEIVING | | | |
|--------------|---------|----------------|-----------|
| | Weekend | Total Received | Remaining |
| Bases | 3 | 22 | 11 |
| Mids | 5 | 23 | 10 |
| Tops | 2 | 22 | 11 |
| Nacelles | 2 | 31 | 2 |
| Controllers | 0 | 33 | 0 |
| Blades | 2 | 28 | 3 |
| Transformers | 0 | 33 | 0 |
| Hubs | 1 | 33 | 0 |
| 4/0 Cable | 0 | 147,874 | 0 |
| 1000 MCM | 0 | 2,415 | 0 |

General Information & Announcements



| | Complete | Remaining | % complete |
|------------------------------------|----------|-----------|------------|
| Roads Built | 37,154 | 0 | 100.0% |
| Foundations completed & backfilled | 33 | 0 | 100.0% |
| Tower Base sections installed | 18 | 15 | 54.5% |
| Tower Mid sections installed | 16 | 17 | 48.5% |
| Tower top sections installed | 15 | 18 | 45.5% |
| Nacelles Installed | 15 | 18 | 45.5% |
| Rotors installed | 15 | 18 | 45.5% |
| Mechanically completed | 6 | 27 | 18.2% |
| Pre-Commissioned | 0 | 33 | 0.0% |
| Final Commissioned | 0 | 33 | 0.0% |
| Trenching for 4/0 cable (ft) | 49,291 | 0 | 100.0% |
| Trenching for 1000MCM cable (ft) | 500 | 0 | 100.0% |
| Transformers Set/Terminated | 33 | 0 | 100.0% |

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLe.