




Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Flurries  **High:** 4°F Wind Chill -15* to -25*

Low: -9°F Wind Chill -18* to -23*

Winds: NNW 10-20 MPH **Precipitation:** 30%

Tuesday, December 6th, 2005



26 Days to Completion

5 Days to SWPP Inspection

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

- ♦ **Safety/Environmental:**
 - ♦ Daily Safety meeting was held at Construction Trailer.
 - ♦ No injuries to date.
- ♦ **General:**
 - ♦ Next Management meeting date TBD.
 - ♦ Energize the 230 KV line and Substation today, currently troubleshooting communication problems.
- ♦ **Electrical Construction:**
 - ♦ Fiber Optic terminations/splices continues.
 - ♦ Substation relay testing in progress.
 - ♦ Pulling and terminating substation control wiring.
 - ♦ Working final Substation open items.
 - ♦ Controllers #30-#32 terminated, #33 today.
- ♦ **Tower Erection: Erection Days Lost for High Winds: 9**
 - ♦ Prepping and building crane pad mats.
 - ♦ The base and mid crane is broken (compressor failure) repairs should be completed today, waiting for parts.
 - ♦ The turbine erection crane is broken, repairs should be completed today, waiting for parts.
- ♦ **Mechanical Completion:**
 - ♦ Working #20 and #21 cable drops and terminations.
- ♦ **Commissioning:**
 - ♦ Pre-commissioning should finish today at tower #28
- ♦ **WAPA Interconnect:**
 - ♦ Interconnect installation continues.

<i>RECEIVING</i>			
	Yesterday	Total Received	Remaining
Bases	0	22	11
Mids	0	23	10
Tops	0	22	11
Nacelles	0	31	2
Controllers	0	33	0
Blades	0	28	3
Transformers	0	33	0
Hubs	0	33	0
4/0 Cable	0	147,874	0
1000 MCM	0	2,415	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	37,154	0	100.0%
Foundations completed & backfilled	33	0	100.0%
Tower Base sections installed	18	15	54.5%
Tower Mid sections installed	16	17	48.5%
Tower top sections installed	15	18	45.5%
Nacelles Installed	15	18	45.5%
Rotors installed	15	18	45.5%
Mechanically completed	6	27	18.2%
Pre-Commissioned	1	32	3.0%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	49,291	0	100.0%
Trenching for 1000MCM cable (ft)	500	0	100.0%
Transformers Set/Terminated	33	0	100.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLe.