



# Burleigh County Wind, LLC; Wilton, ND

## Plan of the Day (POD)

**Weather Forecast:** Partly Cloudy

**High:** 18°F

**Precipitation:** 0%



**Low:** -6°F

**Winds:** S 13-17 MPH

**Wind Chill:** -6\* to -32\*

**Thursday, December 8th, 2005**



**24 Days to Completion**

**3 Days to SWPP Inspection**

**FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus**

### Activities:

- ♦ **Safety/Environmental:**
  - ♦ Daily Safety meeting was held at Construction Trailer.
  - ♦ No injuries to date.
- ♦ **General:**
  - ♦ Next Management meeting date TBD.
  - ♦ The Substation is energized.
- ♦ **Electrical Construction:**
  - ♦ Fiber Optic terminations/splices continues.
  - ♦ Working final Substation open items.
  - ♦ Testing electrical collection system.
  - ♦ Energizing the F3 electrical circuit.
- ♦ **Tower Erection: Erection Days Lost for High Winds: 10**
  - ♦ Prepping and building crane pad mats.
  - ♦ Set bases, mids and building rotors at turbines #1 and #2.
  - ♦ High Winds today preventing turbine top out.
- ♦ **Mechanical Completion:**
  - ♦ Working #19, #20 and #21 cable drops and terminations.
- ♦ **Commissioning:**
  - ♦ Pre-commissioning should finish today at turbine #27.

RECEIVING			
	Yesterday	Total Received	Remaining
Bases	0	25	8
Mids	3	27	6
Tops	2	26	7
Nacelles	1	32	1
Controllers	0	33	0
Blades	2	32	1
Transformers	0	33	0
Hubs	0	33	0
4/0 Cable	0	147,874	0
1000 MCM	0	2,415	0

## General Information & Announcements



	Complete	Remaining	% complete
Roads Built	37,154	0	100.0%
Foundations completed & backfilled	33	0	100.0%
Tower Base sections installed	19	14	57.6%
Tower Mid sections installed	17	16	51.5%
Tower top sections installed	16	17	48.5%
Nacelles Installed	16	17	48.5%
Rotors installed	16	17	48.5%
Mechanically completed	5	28	15.2%
Pre-Commissioned	2	31	6.1%
Final Commissioned	0	33	0.0%
Trenching for 4/0 cable (ft)	49,291	0	100.0%
Trenching for 1000MCM cable (ft)	500	0	100.0%
Transformers Set/Terminated	33	0	100.0%

**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLe.**