



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Mostly Sunny

High: 36°F

Precipitation: 0%

Low: 24°F

Winds: W 5-10 MPH



Monday, December 12th, 2005



20 Days to Completion

12 Days to SWPP Inspection

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

♦ **Safety/Environmental:**

- ♦ Daily Safety meeting was held at Construction Trailer.
- ♦ No injuries to date.

♦ **General:**

- ♦ Next Management meeting date TBD

♦ **Electrical Construction:**

- ♦ Working final Substation open items/punch list.
- ♦ Working final electrical BOP items.

♦ **Tower Erection: Erection Days Lost for High Winds: 12**

- ♦ Prepping and building crane pad mats.
- ♦ Set bases, mids and building rotors at turbine #2.
- ♦ Top out #5 today, if wind allows.

♦ **Mechanical Completion:**

- ♦ Working #19 cable drops and terminations.
- ♦ Punch list items #20-#24.

♦ **Commissioning:**

- ♦ Blown out of work in Hubs on Saturday.
- ♦ Commissioning #26 and #27, delayed due to broken alignment tool.
- ♦ #23-#25 working PCAT'S.

RECEIVING			
	Weekend	Total Received	Remaining
Bases	3	29	4
Mids	2	29	4
Tops	3	29	4
Nacelles	0	33	0
Controllers	0	33	0
Blades	1	33	0
Transformers	0	33	0
Hubs	0	33	0
4/0 Cable	0	147,874	0
1000 MCM	0	2,415	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	37,154	0	100.0%
Foundations completed & backfilled	33	0	100.0%
Tower Base sections installed	19	14	57.6%
Tower Mid sections installed	19	14	57.6%
Tower top sections installed	16	17	48.5%
Nacelles Installed	16	17	48.5%
Rotors installed	16	17	48.5%
Mechanically completed	7	26	21.2%
Final Commissioned	2	31	6.1%
Trenching for 4/0 cable (ft)	49,291	0	100.0%
Trenching for 1000MCM cable (ft)	500	0	100.0%
Transformers Set/Terminated	33	0	100.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLe.