



## Burleigh County Wind, LLC; Wilton, ND

### Plan of the Day (POD)

Weather Forecast: Cloudy



High: 34°F

Precipitation: 10%

Low: 26°F

Winds: WNW 10-20 MPH

Tuesday, December 13th, 2005



19 Days to Completion

FPL Energy

11 Days to SWPP Inspection

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

#### Activities:

##### ♦ Safety/Environmental:

- ♦ Daily Safety meeting was held at Construction Trailer.
- ♦ No injuries to date.

##### ♦ General:

- ♦ Next Management meeting date TBD

##### ♦ Electrical Construction:

- ♦ Working final Substation open items/punch list.
- ♦ Working final electrical BOP items.

##### ♦ Tower Erection: Erection Days Lost for High Winds: 12

- ♦ Prepping and building crane pad mats.
- ♦ Set bases, mids and building rotors at turbine #16.
- ♦ High winds today will prevent top out.

##### ♦ Mechanical Completion:

- ♦ Working #18 and #19 cable drops and terminations.
- ♦ Punch list items #20-#21.

##### ♦ Commissioning:

- ♦ Commissioning #25, #26, and #27, delayed due to broken alignment tool.
- ♦ #23 and #24 working PCAT, FCAT.

RECEIVING			
	Yesterday	Total Received	Remaining
Bases	0	29	4
Mids	0	29	4
Tops	0	29	4
Nacelles	0	33	0
Controllers	0	33	0
Blades	0	33	0
Transformers	0	33	0
Hubs	0	33	0
4/0 Cable	0	147,874	0
1000 MCM	0	2,415	0

## General Information & Announcements



	Complete	Remaining	% complete
Roads Built	37,154	0	100.0%
Foundations completed & backfilled	33	0	100.0%
Tower Base sections installed	22	11	66.7%
Tower Mid sections installed	22	11	66.7%
Tower top sections installed	18	15	54.5%
Nacelles Installed	18	15	54.5%
Rotors installed	18	15	54.5%
Mechanically completed	8	25	24.2%
Final Commissioned	2	31	6.1%
Trenching for 4/0 cable (ft)	49,291	0	100.0%
Trenching for 1000MCM cable (ft)	500	0	100.0%
Transformers Set/Terminated	33	0	100.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.