



# Burleigh County Wind, LLC; Wilton, ND

## Plan of the Day (POD)

**Weather Forecast:** Scattered Snow Showers/Wind      **High:** 28°F  
**Precipitation:** 60%      **Low:** 18°F  
**Winds:** NW 25-35 MPH



Wednesday, December 14th, 2005



**18 Days to Completion**

**10 Days to SWPP Inspection**

**FPL Energy   Par Golf   Wanzek   GE   Aerial Contractors   Ventus**

### Activities:

#### ♦ Safety/Environmental:

- ♦ Daily Safety meeting was held at Construction Trailer.
- ♦ No injuries to date.

#### ♦ General:

- ♦ Next Management meeting date TBD

#### ♦ Electrical Construction:

- ♦ Working final Substation open items/punch list.
- ♦ Working final electrical BOP items.

#### ♦ Tower Erection: Erection Days Lost for High Winds: 13

- ♦ High winds today will prevent top out, and base setting.

#### ♦ Mechanical Completion:

- ♦ Working #18 and #19 cable drops and terminations.
- ♦ Punch list items #20-#22.

#### ♦ Commissioning:

- ♦ Commissioning #23-#27 (holding on generator alignment due to high winds.)
- ♦ #22 working PCAT.

RECEIVING			
	Yesterday	Total Received	Remaining
Bases	1	30	3
Mids	1	30	3
Tops	1	30	3
Nacelles	0	33	0
Controllers	0	33	0
Blades	0	33	0
Transformers	0	33	0
Hubs	0	33	0
4/0 Cable	0	147,874	0
1000 MCM	0	2,415	0

## General Information & Announcements



	Complete	Remaining	% complete
Roads Built	37,154	0	100.0%
Foundations completed & backfilled	33	0	100.0%
Tower Base sections installed	22	11	66.7%
Tower Mid sections installed	22	11	66.7%
Tower top sections installed	18	15	54.5%
Nacelles Installed	18	15	54.5%
Rotors installed	18	15	54.5%
Mechanically completed	9	24	27.3%
Final Commissioned	2	31	6.1%
Trenching for 4/0 cable (ft)	49,291	0	100.0%
Trenching for 1000MCM cable (ft)	500	0	100.0%
Transformers Set/Terminated	33	0	100.0%

**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLe.**