



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Mostly Cloudy

High: 22°F

Precipitation: 70%



Low: 11°F

Winds: NNW 17-25 MPH

Feels Like: -8°F to 0°F

Thursday, December 15th, 2005



27 Days to Completion

9 Days to SWPP Inspection

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

♦ **Safety/Environmental:**

- ♦ Daily Safety meeting was held at Construction Trailer.
- ♦ No injuries to date.

♦ **General:**

- ♦ Next Management meeting date TBD

♦ **Electrical Construction:**

- ♦ Working final Substation open items/punch list due Monday.
- ♦ Working final electrical BOP items.
- ♦ Energize 1-9 underground, and 10-17 this afternoon.

♦ **Tower Erection: Erection Days Lost for High Winds: 14**

- ♦ High winds today will prevent top out, and base setting.

♦ **Mechanical Completion:**

- ♦ Working #18 and #19 cable drops and terminations.
- ♦ Punch list items #20-#21.

♦ **Commissioning:**

- ♦ Commissioning #22-#26 (holding on generator alignment due to high winds.)
- ♦ #22 working PCAT.
- ♦ #21 working PCAT and FCAT.
- ♦ #27 has been restarted.

RECEIVING			
	Yesterday	Total Received	Remaining
Bases	2	32	1
Mids	2	32	1
Tops	3	33	0
Nacelles	0	33	0
Controllers	0	33	0
Blades	0	33	0
Transformers	0	33	0
Hubs	0	33	0
4/0 Cable	0	147,874	0
1000 MCM	0	2,415	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	37,154	0	100.0%
Foundations completed & backfilled	33	0	100.0%
Tower Base sections installed	22	11	66.7%
Tower Mid sections installed	22	11	66.7%
Tower top sections installed	18	15	54.5%
Nacelles Installed	18	15	54.5%
Rotors installed	18	15	54.5%
Mechanically completed	9	24	27.3%
Final Commissioned	3	30	9.1%
Trenching for 4/0 cable (ft)	49,291	0	100.0%
Trenching for 1000MCM cable (ft)	500	0	100.0%
Transformers Set/Terminated	33	0	100.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.