



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Cloudy



High: 15°F

Precipitation: 60%

Low: 5°F

Winds: NW 12-16 MPH Gusts to 25 MPH **Feels Like:** -5°F to -9°F

Friday, December 16th, 2005



26 Days to Completion

8 Days to SWPP Inspection

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

♦ **Safety/Environmental:**

- ♦ Daily Safety meeting was held at Construction Trailer.
- ♦ No injuries to date.

♦ **Electrical Construction:**

- ♦ Working final Substation open items/punch list due Monday.
- ♦ Working final electrical BOP items.

♦ **Tower Erection: Erection Days Lost for High Winds: 15**

- ♦ High winds today will prevent top out.
- ♦ If wind allows, will set bases and mids.

♦ **Mechanical Completion:**

- ♦ Working cable drops #7 and #8.
- ♦ Punch list items #20-#21.
- ♦ Terminations #9 and #18.

♦ **Commissioning:**

- ♦ Commissioning #21-#26 (holding on generator alignment due to high winds.)

RECEIVING			
	Yesterday	Total Received	Remaining
Bases	0	32	1
Mids	0	32	1
Tops	0	33	0
Nacelles	0	33	0
Controllers	0	33	0
Blades	0	33	0
Transformers	0	33	0
Hubs	0	33	0
4/0 Cable	0	147,874	0
1000 MCM	0	2,415	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	37,154	0	100.0%
Foundations completed & backfilled	33	0	100.0%
Tower Base sections installed	23	10	69.7%
Tower Mid sections installed	22	11	66.7%
Tower top sections installed	18	15	54.5%
Nacelles Installed	18	15	54.5%
Rotors installed	18	15	54.5%
Mechanically completed	9	24	27.3%
Final Commissioned	3	30	9.1%
Trenching for 4/0 cable (ft)	49,291	0	100.0%
Trenching for 1000MCM cable (ft)	500	0	100.0%
Transformers Set/Terminated	33	0	100.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.