




Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Sunny **High:** 25°F

Precipitation: 0% **Low:** 5°F

Winds: WSW 10-20 MPH **Feels Like:** -5°F to -15°F



Monday, December 19th, 2005



23 Days to Completion
5 Days to SWPP Inspection

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

- ♦ **Safety/Environmental:**
 - ♦ Daily Safety meeting was held at Construction Trailer.
 - ♦ No injuries to date.
- ♦ **Electrical Construction:**
 - ♦ Working punch list items.
- ♦ **Tower Erection: Erection Days Lost for High Winds: 15**
 - ♦ Top out #2 and #17.
 - ♦ Set bases and mids #12 and #13.
- ♦ **Mechanical Completion:**
 - ♦ Working cable drops #6 and #7.
 - ♦ Punch list items #18 and #19.
 - ♦ Terminations #8.
- ♦ **Commissioning:**
 - ♦ PCAT and FCAT #20 start on #19.

<i>RECEIVING</i>			
	Weekend	Total Received	Remaining
Bases	0	32	1
Mids	0	32	1
Tops	0	33	0
Nacelles	0	33	0
Controllers	0	33	0
Blades	0	33	0
Transformers	0	33	0
Hubs	0	33	0
4/0 Cable	0	147,874	0
1000 MCM	0	2,415	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	37,154	0	100.0%
Foundations completed & backfilled	33	0	100.0%
Tower Base sections installed	25	8	75.8%
Tower Mid sections installed	25	8	75.8%
Tower top sections installed	20	13	60.6%
Nacelles Installed	20	13	60.6%
Rotors installed	20	13	60.6%
Mechanically completed	10	23	30.3%
Final Commissioned	9	24	27.3%
Trenching for 4/0 cable (ft)	49,291	0	100.0%
Trenching for 1000MCM cable (ft)	500	0	100.0%
Transformers Set/Terminated	33	0	100.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.