



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Few Showers



High: 39°F

Precipitation: 30%

Low: 32°F

Winds: NNW 5-10 MPH

Tuesday, December 27th, 2005



15 Days to Completion

8 Days to SWPP Inspection

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

- ♦ **Safety/Environmental:**
 - ♦ Daily Safety meeting was held at Construction Trailer.
 - ♦ No injuries to date.
- ♦ **Electrical Construction:**
 - ♦ Working punch list items.
- ♦ **Tower Erection: Erection Days Lost for High Winds: 17**
 - ♦ Top out #15 and #16.
 - ♦ Final rotor today, then set bases and mids.
- ♦ **Mechanical Completion:**
 - ♦ Working hub terminations #2 and #3.
 - ♦ Working down tower terminations #17.
- ♦ **Commissioning:**
 - ♦ Working #8 and #9.

RECEIVING			
	Yesterday	Total Received	Remaining
Bases	0	33	0
Mids	0	33	0
Tops	0	33	0
Nacelles	0	33	0
Controllers	0	33	0
Blades	0	33	0
Transformers	0	33	0
Hubs	0	33	0
4/0 Cable	0	147,874	0
1000 MCM	0	2,415	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	37,154	0	100.0%
Foundations completed & backfilled	33	0	100.0%
Tower Base sections installed	29	4	87.9%
Tower Mid sections installed	29	4	87.9%
Tower top sections installed	23	10	69.7%
Nacelles Installed	23	10	69.7%
Rotors installed	22	11	66.7%
Mechanically completed	14	19	42.4%
Final Commissioned	12	21	36.4%
Trenching for 4/0 cable (ft)	49,291	0	100.0%
Trenching for 1000MCM cable (ft)	500	0	100.0%
Transformers Set/Terminated	33	0	100.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.