



## Burleigh County Wind, LLC; Wilton, ND

### Plan of the Day (POD)

**Weather Forecast:** Partly Cloudy

**High:** 42°F

**Precipitation:** 10%



**Low:** 23°F

**Winds:** NNW 5-10 MPH

**Wind Gusts:** 15 MPH

Wednesday, December 28th, 2005



**14 Days to Completion**

**7 Days to SWPP Inspection**

**FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus**

#### Activities:

##### ♦ Safety/Environmental:

- ♦ Daily Safety meeting was held at Construction Trailer.
- ♦ No injuries to date.

##### ♦ Electrical Construction:

- ♦ Working punch list items.

##### ♦ Tower Erection: **Erection Days Lost for High Winds: 17**

- ♦ Top out #13 and #14, then #10.
- ♦ Set base and mid #31.
- ♦ DTA #30 will be delivered Saturday, December 31, 2005.

##### ♦ Mechanical Completion:

- ♦ Working hub terminations #17
- ♦ Dropping cable in #15 and #16.
- ♦ Final punch list items on #1-#4 working today.

##### ♦ Commissioning:

- ♦ Working #8 and #9.
- ♦ #8 and #9 complete except TRT (low winds).
- ♦ #5 and #6 start commissioning.

RECEIVING			
	Yesterday	Total Received	Remaining
Bases	0	33	0
Mids	0	33	0
Tops	0	33	0
Nacelles	0	33	0
Controllers	0	33	0
Blades	0	33	0
Transformers	0	33	0
Hubs	0	33	0
4/0 Cable	0	147,874	0
1000 MCM	0	2,415	0

## General Information & Announcements



	Complete	Remaining	% complete
Roads Built	37,154	0	100.0%
Foundations completed & backfilled	33	0	100.0%
Tower Base sections installed	31	2	93.9%
Tower Mid sections installed	31	2	93.9%
Tower top sections installed	25	8	75.8%
Nacelles Installed	25	8	75.8%
Rotors installed	24	9	72.7%
Mechanically completed	17	16	51.5%
Final Commissioned	12	21	36.4%
Trenching for 4/0 cable (ft)	49,291	0	100.0%
Trenching for 1000MCM cable (ft)	500	0	100.0%
Transformers Set/Terminated	33	0	100.0%

**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLe.**