



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Light Snow

High: 33°F

Precipitation: 80%



Low: 21°F

Winds: WNW 5-10 MPH

Wind Gusts: 15 MPH

Thursday, December 29th, 2005



13 Days to Completion

6 Days to SWPP Inspection

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

♦ Safety/Environmental:

- ♦ Daily Safety meeting was held at Construction Trailer.
- ♦ No injuries to date.

♦ Electrical Construction:

- ♦ Working punch list items.

♦ Tower Erection: **Erection Days Lost for High Winds: 17**

- ♦ Top out #10 and #12.
- ♦ DTA #30 will be delivered Saturday, December 31, 2005.

♦ Mechanical Completion:

- ♦ Working hub terminations #14 and #15.
- ♦ Dropping cable in #13 and #14.
- ♦ Working DTA Terminations #15 and #16.

♦ Commissioning:

- ♦ Working #1, #3 and #7.
- ♦ #5 and #6 in TRT.

RECEIVING			
	Yesterday	Total Received	Remaining
Bases	0	33	0
Mids	0	33	0
Tops	0	33	0
Nacelles	0	33	0
Controllers	0	33	0
Blades	0	33	0
Transformers	0	33	0
Hubs	0	33	0
4/0 Cable	0	147,874	0
1000 MCM	0	2,415	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	37,154	0	100.0%
Foundations completed & backfilled	33	0	100.0%
Tower Base sections installed	32	1	97.0%
Tower Mid sections installed	32	1	97.0%
Tower top sections installed	27	6	81.8%
Nacelles Installed	27	6	81.8%
Rotors installed	27	6	81.8%
Mechanically completed	21	12	63.6%
Final Commissioned	14	19	42.4%
Trenching for 4/0 cable (ft)	49,291	0	100.0%
Trenching for 1000MCM cable (ft)	500	0	100.0%
Transformers Set/Terminated	33	0	100.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.