



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Snow Showers



High: 33°F

Precipitation: 30%

Low: 24°F

Winds: NNW 5-10 MPH

Friday, December 30th, 2005



12 Days to Completion

5 Days to SWPP Inspection

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

- ♦ **Safety/Environmental:**
 - ♦ Daily Safety meeting was held at Construction Trailer.
 - ♦ No injuries to date.
- ♦ **Electrical Construction:**
 - ♦ Working punch list items.
 - ♦ Terminate L.V. cables at #30.
- ♦ **Tower Erection: Erection Days Lost for High Winds: 17**
 - ♦ Top out #12.
 - ♦ Set DTA, base and mid at #30.
 - ♦ Move erection crane to #30.
- ♦ **Mechanical Completion:**
 - ♦ Working hub terminations #13, #14 and #15.
 - ♦ Dropping cable in #10 and #11.
 - ♦ Working DTA Terminations #13 and #14.
- ♦ **Commissioning:**
 - ♦ #3 and #7 in TRT.
 - ♦ #2 and #4 start commissioning.

RECEIVING			
	Yesterday	Total Received	Remaining
Bases	0	33	0
Mids	0	33	0
Tops	0	33	0
Nacelles	0	33	0
Controllers	0	33	0
Blades	0	33	0
Transformers	0	33	0
Hubs	0	33	0
4/0 Cable	0	147,874	0
1000 MCM	0	2,415	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	37,154	0	100.0%
Foundations completed & backfilled	33	0	100.0%
Tower Base sections installed	32	1	97.0%
Tower Mid sections installed	32	1	97.0%
Tower top sections installed	27	6	81.8%
Nacelles Installed	27	6	81.8%
Rotors installed	27	6	81.8%
Mechanically completed	23	10	69.7%
Final Commissioned	16	17	48.5%
Trenching for 4/0 cable (ft)	49,291	0	100.0%
Trenching for 1000MCM cable (ft)	500	0	100.0%
Transformers Set/Terminated	33	0	100.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.