



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Cloudy



High: 34°F

Precipitation: 20%

Low: 25°F

Winds: NNW 5-10 MPH

8 Days to Completion

1 Days to SWPP Inspection

Tuesday, January 3rd, 2006



FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

- ♦ **Safety/Environmental:**
 - ♦ Daily Safety meeting was held at Construction Trailer.
 - ♦ No injuries to date.
- ♦ **Electrical Construction:**
 - ♦ Working punch list items.
- ♦ **Tower Erection: Erection Days Lost for High Winds: 18**
 - ♦ Fly rotor #30.
 - ♦ Top out #31.
- ♦ **Mechanical Completion:**
 - ♦ Working DTA Terminations #12.
- ♦ **Commissioning:**
 - ♦ #14 and #15 starting.

RECEIVING			
	Yesterday	Total Received	Remaining
Bases	0	33	0
Mids	0	33	0
Tops	0	33	0
Nacelles	0	33	0
Controllers	0	33	0
Blades	0	33	0
Transformers	0	33	0
Hubs	0	33	0
4/0 Cable	0	147,874	0
1000 MCM	0	2,415	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	37,154	0	100.0%
Foundations completed & backfilled	33	0	100.0%
Tower Base sections installed	33	0	100.0%
Tower Mid sections installed	33	0	100.0%
Tower top sections installed	30	3	90.9%
Nacelles Installed	30	3	90.9%
Rotors installed	29	4	87.9%
Mechanically completed	26	7	78.8%
Final Commissioned	23	10	69.7%
Trenching for 4/0 cable (ft)	49,291	0	100.0%
Trenching for 1000MCM cable (ft)	500	0	100.0%
Transformers Set/Terminated	33	0	100.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.