



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Partly Cloudy



High: 35°F

Precipitation: 0%

Low: 25°F

Winds: NW 10-15 MPH

7 Days to Completion

Wednesday, January 4th, 2006



13 Days to SWPP Inspection

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

- ♦ **Safety/Environmental:**
 - ♦ Daily Safety meeting was held at Construction Trailer.
 - ♦ No injuries to date.
- ♦ **Electrical Construction:**
 - ♦ Working punch list items.
- ♦ **Tower Erection: Erection Days Lost for High Winds: 18**
 - ♦ Fly rotor #32.
 - ♦ Top out #33.
- ♦ **Mechanical Completion:**
 - ♦ Working DTA Terminations #30.
 - ♦ Dropping cable #30.
- ♦ **Commissioning:**
 - ♦ #13 working/parts issue (CB 2).
 - ♦ #10, #11, #12 starting.

| RECEIVING | | | |
|--------------|-----------|----------------|-----------|
| | Yesterday | Total Received | Remaining |
| Bases | 0 | 33 | 0 |
| Mids | 0 | 33 | 0 |
| Tops | 0 | 33 | 0 |
| Nacelles | 0 | 33 | 0 |
| Controllers | 0 | 33 | 0 |
| Blades | 0 | 33 | 0 |
| Transformers | 0 | 33 | 0 |
| Hubs | 0 | 33 | 0 |
| 4/0 Cable | 0 | 147,874 | 0 |
| 1000 MCM | 0 | 2,415 | 0 |

General Information & Announcements

| | Complete | Remaining | % complete |
|------------------------------------|----------|-----------|------------|
| Roads Built | 37,154 | 0 | 100.0% |
| Foundations completed & backfilled | 33 | 0 | 100.0% |
| Tower Base sections installed | 33 | 0 | 100.0% |
| Tower Mid sections installed | 33 | 0 | 100.0% |
| Tower top sections installed | 32 | 1 | 97.0% |
| Nacelles Installed | 32 | 1 | 97.0% |
| Rotors installed | 31 | 2 | 93.9% |
| Mechanically completed | 29 | 4 | 87.9% |
| Final Commissioned | 25 | 8 | 75.8% |
| Trenching for 4/0 cable (ft) | 49,291 | 0 | 100.0% |
| Trenching for 1000MCM cable (ft) | 500 | 0 | 100.0% |
| Transformers Set/Terminated | 33 | 0 | 100.0% |

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.