




Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Sunny  **High:** 33°F

Precipitation: 0% **Low:** 23°F

Winds: NW 10-20 MPH

Thursday, January 5th, 2006



6 Days to Completion
12 Days to SWPP Inspection

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

- ♦ **Safety/Environmental:**
 - ♦ Daily Safety meeting was held at Construction Trailer.
 - ♦ No injuries to date.
- ♦ **Electrical Construction:**
 - ♦ Working punch list items.
- ♦ **Tower Erection: Erection Days Lost for High Winds: 18**
 - ♦ Complete, working punch list items.
- ♦ **Mechanical Completion:**
 - ♦ Working DTA Terminations #31.
 - ♦ Dropping cable #33.
 - ♦ Working hub #30.
 - ♦ Buss bar work #32.
- ♦ **Commissioning:**
 - ♦ #13 working/parts issue (CB 2).

RECEIVING			
	Yesterday	Total Received	Remaining
Bases	0	33	0
Mids	0	33	0
Tops	0	33	0
Nacelles	0	33	0
Controllers	0	33	0
Blades	0	33	0
Transformers	0	33	0
Hubs	0	33	0
4/0 Cable	0	147,874	0
1000 MCM	0	2,415	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	37,154	0	100.0%
Foundations completed & backfilled	33	0	100.0%
Tower Base sections installed	33	0	100.0%
Tower Mid sections installed	33	0	100.0%
Tower top sections installed	33	0	100.0%
Nacelles Installed	33	0	100.0%
Rotors installed	33	0	100.0%
Mechanically completed	29	4	87.9%
Final Commissioned	28	5	84.8%
Trenching for 4/0 cable (ft)	49,291	0	100.0%
Trenching for 1000MCM cable (ft)	500	0	100.0%
Transformers Set/Terminated	33	0	100.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.