



Burleigh County Wind, LLC; Wilton, ND

Plan of the Day (POD)

Weather Forecast: Partly Cloudy



High: 41°F

Precipitation: 0%

Low: 23°F

Winds: WNW 10-20 MPH

Friday, January 6th, 2006



5 Days to Completion

11 Days to SWPP Inspection

FPL Energy Par Golf Wanzek GE Aerial Contractors Ventus

Activities:

- ♦ **Safety/Environmental:**
 - ♦ Daily Safety meeting was held at Construction Trailer.
 - ♦ No injuries to date.
- ♦ **Electrical Construction:**
 - ♦ Working punch list items.
- ♦ **Tower Erection: Erection Days Lost for High Winds: 18**
 - ♦ Complete, working punch list items.
- ♦ **Mechanical Completion:**
 - ♦ Working DTA Terminations #32.
 - ♦ Buss bar work #32.
 - ♦ Cleaning #33.
- ♦ **Commissioning:**
 - ♦ #13 working/parts issue (CB 2).
 - ♦ Start #30 and #31.

RECEIVING			
	Yesterday	Total Received	Remaining
Bases	0	33	0
Mids	0	33	0
Tops	0	33	0
Nacelles	0	33	0
Controllers	0	33	0
Blades	0	33	0
Transformers	0	33	0
Hubs	0	33	0
4/0 Cable	0	147,874	0
1000 MCM	0	2,415	0

General Information & Announcements



	Complete	Remaining	% complete
Roads Built	37,154	0	100.0%
Foundations completed & backfilled	33	0	100.0%
Tower Base sections installed	33	0	100.0%
Tower Mid sections installed	33	0	100.0%
Tower top sections installed	33	0	100.0%
Nacelles Installed	33	0	100.0%
Rotors installed	33	0	100.0%
Mechanically completed	31	2	93.9%
Final Commissioned	28	5	84.8%
Trenching for 4/0 cable (ft)	49,291	0	100.0%
Trenching for 1000MCM cable (ft)	500	0	100.0%
Transformers Set/Terminated	33	0	100.0%

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.