




**Burleigh County Wind, LLC; Wilton, ND**

**Plan of the Day (POD)**

**Weather Forecast:** Mostly Cloudy  **High:** 43°F

**Precipitation:** 0% **Low:** 31°F

**Winds:** WSW 5-10 MPH

**Wednesday, January 11th, 2006**



**0 Day to Completion**  
**6 Days to SWPP Inspection**

**FPL Energy   Par Golf   Wanzek   GE   Aerial Contractors   Ventus**

**Activities:**

- ♦ **Safety/Environmental:**
  - ♦ No injuries to date.
- ♦ **Electrical Construction:**
  - ♦ Working punch list items.
- ♦ **Tower Erection: Erection Days Lost for High Winds: 18**
  - ♦ Complete, working punch list items.
- ♦ **Mechanical Completion:**
  - ♦ Complete.
- ♦ **Commissioning:**
  - ♦ WTG #32 failed its TRT, CB1 failed, GE is investigating.

<i>RECEIVING</i>			
	Yesterday	Total Received	Remaining
Bases	0	33	0
Mids	0	33	0
Tops	0	33	0
Nacelles	0	33	0
Controllers	0	33	0
Blades	0	33	0
Transformers	0	33	0
Hubs	0	33	0
4/0 Cable	0	147,874	0
1000 MCM	0	2,415	0

**General Information & Announcements**



	Complete	Remaining	% complete
Roads Built	37,154	0	100.0%
Foundations completed & backfilled	33	0	100.0%
Tower Base sections installed	33	0	100.0%
Tower Mid sections installed	33	0	100.0%
Tower top sections installed	33	0	100.0%
Nacelles Installed	33	0	100.0%
Rotors installed	33	0	100.0%
Mechanically completed	33	0	100.0%
Final Commissioned	32	1	97.0%
Trenching for 4/0 cable (ft)	49,291	0	100.0%
Trenching for 1000MCM cable (ft)	500	0	100.0%
Transformers Set/Terminated	33	0	100.0%

**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE.**