

Scott, Sandi L.

From: Fahn, Patrick J.
Sent: Monday, October 03, 2005 2:27 PM
To: Scott, Sandi L.
Subject: FW: Enbridge Energy Project Update as of 10-1-05

Patrick J. Fahn
Chief Engineer, Public Utilities Division 600 East Boulevard Bismarck ND 58505-0480
701-328-4077
701-328-2410 (fax)
pfahn@state.nd.us

-----Original Message-----

From: John.Pechin@enbridge.com [mailto:John.Pechin@enbridge.com]
Sent: Monday, October 03, 2005 2:24 PM
To: Fahn, Patrick J.
Subject: RE: Enbridge Energy Project Update as of 10-1-05

Dear Mr. Fahn,

I apologize for the reporting oversight. I will report each Monday from here out for the previous week progress.

Progress as of week ending October 1, 2005

1. Received construction bids and awarded work to Interpass Industrial Inc., Billings Montana. on September 30, 2005
2. Continued with material receiving.
3. Started Construction on October 1, 2005
 - 3.1 Completed welder qualifications for 4 welders
 - 3.2 Started Civil work at East Fork Station
 - 3.3 Started fabrication of piping for all 3 stations

Future work (next two weeks)

1. Continue with miscellaneous material receiving
2. Start civil work at Trenton
3. Complete rough grading at East Fork
4. Forms pump foundations at East Fork and Trenton

Schedule

Forecast remains the same
Project inservice date 11-18-05

Discussion

Since the last report we have been working on getting bids for the work and awarding the contract. The contract award has taken quite a lot of time due to getting the contractor properly qualified per Enbridge Bonding, Insurance, and Safety qualifications. That work was completed just this last Friday, September 30, 2005. The contractor was given permission to start, which they did on Saturday October 30.

Once again I apologize for the reporting oversight and will insure future reports are provided on time.

Thank You,
John

Office Phone: 715-394-1531
Office Fax: 715-394-1564
Cell Phone: 218-393-3180

24 PU-05-274 Pages: 3

Project Update as of 10-1-05

by Enbridge Pipelines (North Dakota) LLC by
10/03/2005

CC: Comm Legal Ilona Pat.

"Fahn, Patrick
J."
<pfahn@state.nd.
us>

To: <John.Pechin@enbridge.com>
cc:
Subject: RE: Enbridge Energy Project

Update as of 8-23-05

10/03/2005 01:35
PM

Mr. Pechin,
I have not been receiving the weekly reports on this project for some reason. The only construction report I have received is the first report on 8-23-05. Please respond. Thank you.

Patrick J. Fahn
Chief Engineer, Public Utilities Division 600 East Boulevard Bismarck ND 58505-0480
701-328-4077
701-328-2410 (fax)
pfahn@state.nd.us

-----Original Message-----

* * * * * IMPORTANT NOTICE * * * * *

Unless otherwise indicated or obvious from the nature of the transmittal, the information contained in this email message is CONFIDENTIAL information intended for the use of the individual or entity named herein. If the reader of this message is not the intended recipient, or the employee or agent responsible to deliver it to the intended recipient, you are hereby notified that any dissemination, distribution or copying of this communication is strictly prohibited. If you have received this communication in error, please immediately notify the sender using the above contact information or by return email and delete this message and any copies from your computer system. Thank you.

From: John.Pechin@enbridge.com [mailto:John.Pechin@enbridge.com]
Sent: Tuesday, August 23, 2005 8:17 AM
To: pfahn@state.nd.us
Cc: brbjella@flecklaw.com; glasstony@aol.com
Subject: Enbridge Energy Project Update as of 8-23-05

Dear Mr. Fahn

Please find below project update as of 8-23-05.

Progress to date:

1. Completed telephone line relocations at East Fork 2. Currently we have not started the main construction work. The initial construction bids that we got in put us over budget so we have adjusted the project scope and are currently rebidding the project construction work.

Our new schedule is as follows:

Receive bids on 8-25-05
Award contract by 8-30-05
Start Construction 9-6-05
Project inservice date 11-18-05

The scope of work adjustment includes the following:

Delete cable tray and associated foundations at Trenton and Alexander

Delete flow meters at Trenton and Alexander

Changed pump configuration from parallel to series at Alexander

There were no changes in the scope of work for the East Fork Station.

The adjustments listed above do not change the scope of the project as stated in our application.

Please call if you have questions.

Sincerely,

John H. Pechin

Office Phone: 715-394-1531

Office Fax: 715-394-1564

Cell Phone: 218-393-3180

* * * * * IMPORTANT NOTICE * * *
* * * * *

Unless otherwise indicated or obvious from the nature of the transmittal, the information contained in this email message is CONFIDENTIAL information intended for the use of the individual or entity named herein. If the reader of this message is not the intended recipient, or the employee or agent responsible to deliver it to the intended recipient, you are hereby notified that any dissemination, distribution or copying of this communication is strictly prohibited. If you have received this communication in error, please immediately notify the sender using the above contact information or by return email and delete this message and any copies from your computer system. Thank you.