

Scott, Sandi L.

From: Fahn, Patrick J.
Sent: Monday, October 17, 2005 8:36 AM
To: Scott, Sandi L.
Subject: FW: Enbridge Energy Project Update as of 10-15-05

Attachments: Site Work.JPG; Bldg excavation.JPG; Culvert.JPG



Site Work.JPG
(300 KB)



Bldg
excavation.JPG (385



Culvert.JPG
(376 KB)

Docket in case no 05-274

Patrick J. Fahn
Chief Engineer, Public Utilities Division 600 East Boulevard Bismarck ND 58505-0480
701-328-4077
701-328-2410 (fax)
pfahn@state.nd.us

-----Original Message-----

From: John.Pechin@enbridge.com [mailto:John.Pechin@enbridge.com]
Sent: Monday, October 17, 2005 7:36 AM
To: Fahn, Patrick J.
Subject: Enbridge Energy Project Update as of 10-15-05

Dear Mr. Fahn,

Please find below project update.

Progress as of week ending October 8, 2005

East Fork

1. The excavations are complete for the Building Foundation, Motor/Pump Block, and retaining pond.

2. The Power Company have made there splice across the road and installed their box there. And are ready for the road bore.

Alexander

1. Started excavations for cable trench.

Trenton

1. The electricians set VFD into existing building.

2. Completed the wall penetrations and installed most of the cable tray in the building.

3. Poured the Motor/Pump block Saturday afternoon.

Fab Shop

1. Continue with piping fabrication for all stations. We are => 75% complete.

2. Completed Hydrotest on large diameter piping for Trenton

Schedule

Forecast remains the same:

Project inservice date 11-18-05

Safety

No issues to report

Discussion

The weather this week was pretty good, with no rain events. The temps were in the mid 40's to 60's.

Future work (next two weeks)

1. Complete foundations at East Fork
2. Complete electrical equipment installation at Trenton
3. Complete cable trench excavation at Alexander
4. Start on electrical equipment install at Alexander
5. Complete pipe fabrication and hydrotesting

Please call if you have questions.

Sincerely,

John H. Pechin

Office Phone: 715-394-1531
 Office Fax: 715-394-1564
 Cell Phone: 218-393-3180

Attachments

Site Excavations at East Fork

(See attached file: Site Work.JPG) (See attached file: Bldg excavation.JPG)
 (See attached file: Culvert.JPG)

***** IMPORTANT NOTICE*****

Unless otherwise indicated or obvious from the nature of the transmittal, the information contained in this email message is CONFIDENTIAL information intended for the use of the individual or entity named herein. If the reader of this message is not the intended recipient, or the employee or agent responsible to deliver it to the intended recipient, you are hereby notified that any dissemination, distribution or copying of this communication is strictly prohibited. If you have received this communication in error, please immediately notify the sender using the above contact information or by return email and delete this message and any copies from your computer system. Thank you.





