

## Scott, Sandi L.

---

**From:** Fahn, Patrick J.  
**Sent:** Monday, October 24, 2005 8:44 AM  
**To:** Scott, Sandi L.  
**Subject:** FW: Enbridge Energy Project Update as of 10-22-05

Please docket in Case No PU-05-274

Patrick J. Fahn  
Chief Engineer, Public Utilities Division 600 East Boulevard Bismarck ND 58505-0480  
701-328-4077  
701-328-2410 (fax)  
pfahn@state.nd.us

-----Original Message-----

From: John.Pechin@enbridge.com [mailto:John.Pechin@enbridge.com]  
Sent: Monday, October 24, 2005 8:10 AM  
To: Fahn, Patrick J.  
Subject: Enbridge Energy Project Update as of 10-22-05

Progress as of October 20, 2005

East Fork

1. Poured base of foundation for electrical building (Still need to pour columns)
2. Form work is 100% complete for electrical building
3. Large diameter piping fabrication is 100% complete

Alexander

1. No work this week

Trenton

1. The electricians started cable pulling.
2. Completed the wall penetrations and installed all of the cable tray in the building.
3. Started prep on Motor/Pump block for grout pour and setting of pump base.

Fab Shop

1. Piping fabrication for all stations.
  - 1.1 Large Diameter we are => 95% complete.
  - 1.2 Small Diameter we are => 25% complete.
2. Completed Hydrotest on large diameter piping for Trenton.

Schedule

Forecast has been updated based on progress to date and scheduling of outages:

Trenton outage Oct 26, for 12 hrs  
Trenton Commissioning Oct 31 through Nov 4  
Trenton inservice Nov 4

East Fork outage Nov 3, for 12 hrs  
East Fork Commissioning Nov 14 through Nov 18  
East Fork in service Nov 18

Alexander Outage Nov 17 for 12hrs  
Alexander Commissioning Nov 21 through Nov 23  
Alexander in service Nov 23

Safety

No issues to report

Weather

The weather this week was good, but cold.

Trip Report

Oct 18 traveled to Minot and meet with Brian Johnson and reported progress to date. Traveled to Williston and inspected Trenton and East Fork sites. Meet with Tony Glassburner and inspectors.

Oct 19 Meet with Tony G. and I Operations, Ron Kirk, Brian Johnson, and scheduler vis phone. Set Outage dates and durations. Worked with Ron Kirk to establish a written Outage Plan for Trenton. Meet with Tony and inspectors and developed detailed two week plan to complete work required to meet Trenton outage date. Made arrangements for commissioning personnel. Traveled to Sidney MN to visit pipe shop and meet with Contractor. Reviewed Outage dates and times and detailed plan for Trenton. Discussed and Contractor committed to starting addition manpower for East Fork Form and concrete work ASAP.

Oct 20, Meet in Williston area office with and updated / reported progress Operations Ron Kirk and Brian Johnson, and Safety (Trent Mattick?). Confirmed access to Embridge personnel for Commissioning. Traveled to Trenton to continue with arrangements for commissioning personnel.

Please call if you have questions.

Sincerely,

John H. Pechin

Office Phone: 715-394-1531  
Office Fax: 715-394-1564  
Cell Phone: 218-393-3180

\* \* \* \* \* IMPORTANT NOTICE \* \* \* \* \*

Unless otherwise indicated or obvious from the nature of the transmittal, the information contained in this email message is CONFIDENTIAL information intended for the use of the individual or entity named herein. If the reader of this message is not the intended recipient, or the employee or agent responsible to deliver it to the intended recipient, you are hereby notified that any dissemination, distribution or copying of this communication is strictly prohibited. If you have received this communication in error, please immediately notify the sender using the above contact information or by return email and delete this message and any copies from your computer system. Thank you.