

Scott, Sandi L.

From: Fahn, Patrick J.
Sent: Monday, November 14, 2005 1:49 PM
To: Scott, Sandi L.
Subject: FW: Enbridge Energy Project Update as of 11-13-05

Please docket in Case PU-05-274

Patrick J. Fahn
Chief Engineer, Public Utilities Division 600 East Boulevard Bismarck ND 58505-0480
701-328-4077
701-328-2410 (fax)
pfahn@state.nd.us

-----Original Message-----

From: John.Pechin@enbridge.com [mailto:John.Pechin@enbridge.com]
Sent: Monday, November 14, 2005 7:50 AM
To: Fahn, Patrick J.
Cc: brian.johnson@enbridge.com; Brent.Horton@enbridge.com; Grant.Henningsen@enbridge.com
Subject: Enbridge Energy Project Update as of 11-13-05

Progress as of November 13, 2005

East Fork

1. Connected Electrical Service into electrical building. Energized up to incoming disconnect.
2. Completed Stopple work and tied station piping into main line
3. Grouted pump/motor base
4. Removed old main line pipe and backfilled
5. Started excavation for field cable runs
6. Pulled all cables inside the electrical building and started termination work

Alexander

1. No work this week

Trenton

1. Worked on tuning controls and misc PLC programming.
2. Cleared out contractor work areas and moved to East Fork

Schedule

Forecast has been updated based on progress to date and scheduling of outages:

Trenton inservice Nov 4 - Completed on Nov 6
East Fork outage Nov 9, for 12 hrs - Completed in 8-9 hours
East Fork Commissioning Nov 14 through Nov 18
East Fork in service Nov 18

Based on our experience at Trenton, commissioning may take into the week of Nov 20th to complete. If so the inservice date would push out to Nov 23rd.

Alexander Outage Nov 17 for 12hrs
Alexander Commissioning Nov 21 through Nov 23
Alexander in service Nov 23

Based on our progress to date, the contractor, and Enbridge resources it is not likely we would be able to meet the dates shown above for Alexander. The updated schedule is as follows.

Alexander Outage Nov 17 (Length of outage will be determined later)

Alexander Commissioning Nov 28 through Dec 9
Alexander in service Dec 9

Safety

No issues to report

Weather

The weather this week was generally good except we had a heavy rain Saturday morning. This rain event stopped all outside work and we were not able to begin pulling field cables as planned. It is expected to snow late Monday and Tuesday.

Trip Report

Generally all efforts were shifted to East Fork this week. The three main goals were completed with no safety incidents. The goals were to tie in the station piping to the main line, energize the station, and grout the pump base. All were completed on time except the pump base was a day late. This should not effect the schedule.

Please call if you have questions.

Sincerely,

John H. Pechin

Office Phone: 715-394-1531
Office Fax: 715-394-1564
Cell Phone: 218-393-3180

***** IMPORTANT NOTICE*****

Unless otherwise indicated or obvious from the nature of the transmittal, the information contained in this email message is CONFIDENTIAL information intended for the use of the individual or entity named herein. If the reader of this message is not the intended recipient, or the employee or agent responsible to deliver it to the intended recipient, you are hereby notified that any dissemination, distribution or copying of this communication is strictly prohibited. If you have received this communication in error, please immediately notify the sender using the above contact information or by return email and delete this message and any copies from your computer system. Thank you.

Scott, Sandi L.

From: Fahn, Patrick J.
Sent: Monday, November 14, 2005 1:49 PM
To: Scott, Sandi L.
Subject: FW: Enbridge Energy Project Update as of 11-13-05 Pictures

Attachments: DSC00764.JPG; DSC00762.JPG



DSC00764.JPG (2 MB) DSC00762.JPG (2 MB)

Please docket in Case No PU-05-274

Patrick J. Fahn
Chief Engineer, Public Utilities Division 600 East Boulevard Bismarck ND 58505-0480
701-328-4077
701-328-2410 (fax)
pfahn@state.nd.us

-----Original Message-----

From: John.Pechin@enbridge.com [mailto:John.Pechin@enbridge.com]
Sent: Monday, November 14, 2005 7:56 AM
To: Fahn, Patrick J.
Cc: brian.johnson@enbridge.com; Brent.Horton@enbridge.com; Grant.Henningsen@enbridge.com
Subject: Enbridge Energy Project Update as of 11-13-05 Pictures

Stopple work

#762 shows welding in the new station piping

#764 shows finish work related to seal off of stopple

(See attached file: DSC00764.JPG) (See attached file: DSC00762.JPG)

Office Phone: 715-394-1531
Office Fax: 715-394-1564
Cell Phone: 218-393-3180

* * * * * IMPORTANT NOTICE * * * * *

Unless otherwise indicated or obvious from the nature of the transmittal, the information contained in this email message is CONFIDENTIAL information intended for the use of the individual or entity named herein. If the reader of this message is not the intended recipient, or the employee or agent responsible to deliver it to the intended recipient, you are hereby notified that any dissemination, distribution or copying of this communication is strictly prohibited. If you have received this communication in error, please immediately notify the sender using the above contact information or by return email and delete this message and any copies from your computer system. Thank you.



NOV 9 2005

